Minutes of the 19th State Level High Powered Steering Committee (SHPSC) of Atal Mission for Rejuvenation and Urban Transformation (AMRUT) held on 1st October 2018 in the Committee Room of the Chief Secretary, Government of Kerala.

The meeting of the 19th State Level High Powered Steering Committee (SHPSC) of AMRUT chaired by Shri. Tom Jose IAS, Chief Secretary, Government of Kerala, commenced at 03.00 pm. (*List of Participants enclosed as Annexure I*)

Smt. R. Girija IAS, Mission Director, AMRUT, presented the points in the agenda notes.

Agenda Item No.I. Approval of the minutes of the 18th meeting of SHPSC

Decision: The Committee approved the minutes of 18^h meeting of SHPSC held on 22nd May 2018.

Agenda Item No. II. Action taken report on the decisions of the 18th SHPSC.

2. Administrative sanction of DPRs								1. Progress of activities	Agenda Item
In the 18 th reviewed at		TOT	SAAP	SAAP	SAAP I				
In the 18th SLTC held on 21.5.2018, 13 DPRs amounting to Rs.41.67Cr wer reviewed and placed before the SHPSC to accord Administrative Sanction (AS).		3892356.12	172 976 72	117 797 63	100 581,79	NU Project Cost M (In Cr)	TOTAL PROJECTS	Progr	Agenda
aced b			2 168	3 116	9 100	NUM	PRE	ess o	اها
SLTC held on 21.5.2018, and placed before the SHPSC		3842241.33	8 908.28	6 752.74	0 580 22	DPR 1 Cost (In Cr)	DPR PREPARED	fAM	
21.5.2 the Si		33 371	28 158	74 114	22 99	3 Z		RU.	
HPSC to a		1 2197.82	8 871.39	4 750.70	9 575.72	Amount (In Cr.)	AS ACCORDED	Progress of AMRUT as on 22.05.2018	
accor		312	136	95	<u>∞</u>	₹ Z	ACC	22.0	
DPRs amounting to Rs.41.67Cr were accord Administrative Sanction (AS).		1438.31	559.08	482 53	396 70	Amount (In Cr.)	TS ACCORDED	5.2018	
nistrat		304	133	91	80	3 2	TENI		
tive Sa		1375.50	499.31	481.95	395.54	Amount (in Cr)	TENDERED		
nction		0 161	57	5 39	65	MUM			
Cr were 1 (AS).		561.46	7 151,31	9 148.64	5 261.51	Amount (In Cr)	WORK AWARDED		
1. The SHPSC discussed the projects in detail and decided to accord sanction to 10 projects amounting to Rs.34.683 Cr. SHPSC also directed SMMU to expedite the process of issuing AS and to accelerate the issuance of TS by KMRL for the approved projects. 2. The SHPSC directed to distribute the amount from the non-approved projects which is	e Pragat d on 23.0	reported to the Joint Secretary and Mission Director of MoHUA	scheduled on 23.05.18. 3. The latest Mission Progress of Kerala is to be	reflect the latest status, before the Pragati Meeting	to be issued at the earliest. 2. AMRUT WEB Portal to	Septage with the IS Committee and the projects in other sectors with III B and KWA have	. =.	SHPSC issued the following	Decision Taken
1. Administrative sanction accorded for 10 projects amounting Rs. 34.683 Cr. vide G.O. (Rt) No. 1499/2018/LSGD dt. 31.05.2018. 2. The reworked projects were presented before the 19th SLTC held on 14.08.2018 and the same is recommended to the same of the sa	Meeting.	submitted to MoHUA vide email dated 23.05.2018,	3. The latest progress report of the Mission was	Meeting as decided.	2. AMRUT WEB portal was	are pending in Mission Cities except Guruvayur and Alappuzha,	individual projects and 18 projects under Sewerage and Septage sector	1. TS issued for 116	Action Taken

												contract basis	4. Proposal from Chief Engineer, LSGD to strengthen the implementation team in AMRUT cities by recruiting engineers and oversears on	- 1	3. Kequirement of Computer to KWA Team
Alappuzha Municipality	Corporation	Kannur	Corporation	Corporation	Thrissur	Kochi Corporation	Kollam Corporation	Corporation	Trivandrum				In the 12 th SHPSC held on 31.10.2017, it was decided that the Engineering team in the ULBs may be strengthened by recruiting additional staffs on contract basis. Vide DW5-12414/2015/CE/LSGD dated 15/03/2018, Chief Engineer has submitted a proposal for recruiting the staff on contract basis. 18 th SLTC reviewed the requirements and submitted its recommendation as per the total volume of projects in ULB, as below:	In the 12th CUREC held	has informed that as part of implementing 115 projects costing Rs. 1252.66 Cr under AMRUT project through its three regions, ie, South, Central and North regions (8 circle offices and 16 division offices), various activities like preparation of estimates, e-tender, monitoring of progress, preparation of reports etc. have to be completed within the given time frame. For that, KWA has requested to accord sanction for the purchase of sufficient computers in each office. Based on the decisions of 18th SLTC held on 21.05.2018, SMMU has reviewed the requirement submitted by KWA against the total number of projects / estimated cost in each city, with condition to purchase the computers from GeM.
2			2		1	2	2		_		Engineer	Civil	on 31.10.201 trengthened l/2015/CE/Ls recruiting the requirement ccts in ULB,	an 21 10 201	through its through its ces and 16 ces and 16 cetender, meted within the inction for the incti
4		2	4		2	4	4		2			Overseer	by recruiting SGD dated staff on content staff on content staff should be staff on content staff should be staff on content staff should be should	177 : 1	three region division of conitoring of the given tithe given to the purchase continuous against dition to purchase
										mmer	Progra	Comn	scided the scided that a difficult is additional formation of the scident interest in the science of the scident interest in the science of the scienc	1 1 1	projects s, ie, So ffices), f progress me fram of suffic L05.2018 the total chase the
										Operator	Entry	Data	at the Engin onal staffs 18, Chief E sis. recommend		tting 115 projects costing Rs. 1252.66 (ree regions, ie, South, Central and Norivision offices), various activities lilitoring of progress, preparation of reporgiven time frame. For that, KWA hourchase of sufficient computers in each led on 21.05.2018, SMMU has reviewed against the total number of projects ion to purchase the computers from GeN
6	,	ديا	6		w	6	6		ω			Total	cering team on contract ngineer has ation as per		1252.66 Cr 1 and North tivities like in of reports KWA has ters in each as reviewed f projects / from GeM.
											22.04.2017.	50/201 //Fin dated	SHPSC approved requirement of recommended by Subject to the condition the remuneration to be as per GO (P)		accorded the final approval of accorded the final approval of 35 Computers as below: Mission City Nos Trivandrum 5 Kollam 3 Alappuzha 3 Kochi 5 Thrissur 4 Guruvayur 3 Palakkad 4 Kozhikode 5 Kannur 3 Total 35
					r			AMNOT TEAM.	2018 by KILA for the entire	from 24th to 26th September	is proposed to be conducted	_	Recruitment has been completed and the newly recruited staff has joined in all the Mission cities except the office of the Chief Engineer (LSGD).	-	Computers through GeM Portal and submitted an invoice for Rs. 13,09,000/ The amount has been disbursed from SMMU to KWA on 03.09.2018.

							5. Request from the Secretary, Alappuzha Municipality	
	4.	ယ	2.	, 1	No.	Ala am Dra	Vic Mu the (A(Тс
Total	Strom water Drainage from Finishing point to Vadacanal (2016-17)	Strom water Drainage from Finishing point to Vadacanal (2015-16)	Pedestrian Network at Zero Junction (2017- 18)	Pedestrian Network at Convent Square (2017-18)	Name of Project	Alappuzha Municipality requested that these projects may be cancelled and the amount assigned for these projects may be transferred to the Storm Water Drainage Sector for the improvement of Vadapozhi, Ayyappanpozhi drains etc	Vide letter No. 52024/25 dated 18.05.2018, the Secretary, Alappuzha Municipality informed that the Kerala Road Fund Board (KRFB) has taken up the following projects under the Alappuzha City Road Improvement Project (ACRIP) under KRFB.	Palakkad
	ge SWD to	ge SWD	at UT	at UT	Sector	equested t se project provemen	/25 dated at the Ker ander the /	1 2 0 1 2 0 1 2 0 1 6 28 pulated in G.O. N a month will be: 16 x 41,475 28 x 23,100 1 x 21,000 1 x 19,950 Total = 12 x 13,51,350
Ç.				2,		hat thes s may t of Vad	d 18.05 ala Road Alappuzi	2 0 2 0 2 0 2 0 6 28 ed in G.O. No 1th will be: 16 x 41,475 28 x 23,100 1 x 21,000 1 x 19,950 Total x 13,51,350
3,57,48,525	33,14,669	33,48,366	89,22,178	2,03,63,312	AS amount	e projects n be transferr lapozhi, Ays	i.2018, the d Fund Boa ha City Roa	1 0. 56/2017/F = = = = = = = = = = = = = = = = = = =
	G.O. (Rt) 2017/ LSGD 23.12.2017	G.O. (Rt) 2017/ LSGD 23.12.2017	G.O. (Rt) 2017/ LSGD 13.11.2017	ard (KRFB) has to had Improvement may be cancelled red to the Storm syappanpozhi drair G.O. (Rt) 2017/LSGD 13.11.2017			Secretary, rd (KRFB) l ad Improver	1 1 1 1 1 2017/Fin dated 28.(Amount in Rs.) 6,63,600 6,46,800 21,000 19,950 19,950 13,51,350/- = Rs. 1,62,16,200/-
	(Rt) 4165/ LSGD dated 2017	(Rt) 4165/ LSGD dated 2017		(Rt) 3652/ LSGD dated 2017	der	elled and the Storm Water drains etc	Alappuzha has taken up nent Project	04.2017, the
	D. 4			**			recommendation of 18 th SLTC and directed to cancel the AS already issued.	
							The Government the AS vide G.O. 1987/2018/LSGD 21.07.2018.	3
							cancelled (RT) No. dated	

7. (1). Delays in fund release from STSB Account kept for AMRUT (2). Direct fund transfer to KWA	for the city of Thiruvananthapur am.	6. Scheme for the Formulation of GIS based Master Plans for AMRUT cities - Release of additional fund of Rs.1,32,075.00 by State Government
The 18th SLTC has observed that there are delays related to the transfer of fund from SMMU to the Mission Cities owing to Treasury restrictions. Also there are concurrent delays from ULB to KWA in fund transfers. As per the AMRUT guidelines, AMRUT funds have to be kept in a separate bank account. However, presently, funds are kept in STSB account which was encountering resumption of fund and ways and means clearance, for withdrawals. In view of this, the topic was placed in SHPSC for facilitation of speedy transfer of fund to the implementing agencies and direct fund transfer to KWA from SMMU.	The Town & Country Planning Organization, GoI, as per letter No. 2-18(8)/AMRUT/URIS/TCPO dated 11 th December 2017 has informed that (it was also decided during the review meeting of the sub scheme held under the Chairmanship of JS (MD-AMRUT) on 23.11.2017), the State Government has to bear the over & above approved cost under the sub scheme as an additional cost, and has requested to release the additional amount of Rs. 1,32,075.00 to NRSC before requesting the second instalment from the Ministry of Hottsing and Urban Affairs. 18th SLTC agreed and decided to recommend to this SHPSC to accord sanction for the above.	The National Remote Sensing Centre, Hyderabad is entrusted with the work of Geo database creation of AMRUT cities in the State. As per the approved State Action Plan for Kerala, the Area of Interest (AoI) for Thiruvananthapuram is 214.86 sq.km and Thiruvananthapuram being a Class I City under AMRUT, the eligible AoI is limited to 200 sq.km as per the guidelines for the sub scheme. The total fund required for the geo database creation for the approved AoI of 214.86 sq.km is Rs. 19,09,675.86/- (@ Rs. 8888/- per sq.km.) whereas, total approved amount as per the sub scheme is only Rs. 17,77,600/
SHPSC directed SMMU to adopt PFMS system (Public Financial Management System) for direct benefit transfer of fund to the implementing agencies from the separate bank account (with nationalized bank) of SMMU. SHPSC also approved direct fund transfer of State share to KWA for execution of their projects.		SHPSC approved the recommendation of 18 th SLTC to meet the over and above approved cost of Rs, 1,32,075/- in respect of Thiruvananthapuram city from the amount received as reforms incentive.
 PFMS system has been adopted by SMMU and all the Mission Cities. Detailed two day training (31.07.2018 & 01.08.2018) on using PFMS for direct fund transfer has been conducted for all Secretaries, Accounting Staff of Mission Cities and AMRUT team. Direct fund transfer to KWA is placed as separate Agenda. 		CTP has received an amount of Rs. 50 lakh from the Reform incentive of Thiruvananthapuram Corporation and met the over and above cost of Rs. 1,32,075/

Decision: SHPSC approved the action taken report of the 18th SHPSC.

Agenda Item No.III: PROGRESS OF ACTIVITIES SINCE 18TH SHPSC

Progress from May - 2017 to Aug - 2018 in the achievement of the milestones is depicted below.

Month	DPR	AS	TS	Contract
Month	prepared	accorded	accorded	awarded
May-17	70	44	23	20
Aug-17	186	63	45	22
Nov-17	272	241	46	22
Feb-18	371	371	126	53
May-18	384	371	312	161
Aug – 18	384	383	358	193
TARGET	389	389	389	389
BALANCE	5	6	31	196

389 DPRs translate to 1001 projects including sub projects. Sector wise progress is given below:

SECTOR-WISE PROGRESS (as on 21 Sep.2018)

	111	Col C)	Total projects (Incl. Sub projects)	ded (No	accord	TS Issued (No)		Tend ered (no)	Tendered (Amount in Cr.)		Work awarded (Amount in Cr.)	Work Comp leted (No)	Work Compl eted (Amou nt in Cr)	Total ULB wise Exp. (Amou nt in Cr)
Water Supply	96	1081.09	157	157	1072.50	147	1022.88	136	*971.12	88	716.63	6	4.88	69.11
Sewerage	49	629.8 7	139	134	530.13	124	226.52	102	115.36	35	30.69	4	1.40	8.24
Storm Water Drainage	113	382.2 8	505	505	378.94	500	345.38	500	345.38	366	259.68	19	5.36	5.93
Urban Transport	59	214.5	122	116	201.31	113	173.37	107	129.14	62	37.81	2	0.39	1.62
Parks	72	49.92	78	78	46.66	77	44.40	74	37.04	46	24.14	4	1.29	1.30
Grand Total	389	2357.66	1001	990	2229.5	961	1812.55	919	1598.04	597	1068.95	35	13.32	86.20

ULB WISE PROGRESS (as on 21.Sep.2018)

		Project Cost (of Col C)		accorded	AS accorded (Amount in Cr.)	issued	TS Issued (Amount in Cr.)	Landaradi	Tendered (Amount in Cr.)		Work awarded (Amount in Cr.)	1	Work Completed (Amount in Cr)	Total ULB wise Exp. (Amount in Cr)
Trivandrum	51	357.50	271	271	355.15	269	321.65	257	276.75	165	154.36	16	3,85	28.80
Thrissur	40	269.93	122	122	269.62	116	188.66	113	179.22	87	113.02	5	2.59	3.67
Palakkad	115	221.74	139	139	218.44	137	189.39	135	182.46	98	147.09	1	0.33	1.84
Kozhikode	25	274.76	48	48	274.83	47	167.46	37	107.90	30	67.97	0	0.00	6.71
Kollam	33	253.45	68	65	207.19	62	179.36	55	133.36	40	42.77	8	4.85	4.85
Kochi	56	328.78	98	91	261.86	88	196.38	88	196.38	67	118.95	3	1.48	19.73
Kannur	26	225.72	33	33	225.65	31	173.65	29	159.36	23	134.05	5 (0.00	12.41
Guruvayur	20	203.10) 34	34	203.91	29	191.88	25	161.53	3 22	135.99) (0.00	7.98
Alappuzha	23	3 222.68	3 188	187	7 212.89	182	204.12	180	201.03	7 65	154.75	5 2	0.2	0.21
KERALA	389	2357.60	1001	990	2229.55	961	1812.55	919	1598.0	597	1068.9	35	13.3	86.20

RELEASE OF FUND- STATUS

			Projec	t Funding St	atus : Receipt	ts and Expend	liture	(Amount	Rs. In Cr)
SI. No.	SAAP	CA released to State (20%)	Matchi ng State share *'due (30%)	Fund Sanctione d Details (GO issued) (Central +State)	Fund released to Mission Directora te (Central +State)	Dates of release(s)	Release to Mission Cities	Expenditure (Amount in Cr)	% of expendit ure based on Fund Release
1	2015-16	57.6	34.56	92.16	92.16	26.07.2016	61.51	44.86	48.68 %
2	2016-17	77.28	46.368	123.648	123.648	27.3.2017 07.07.2017	58.51	28.29	22.88 %
3	2017-18	97.36	58.37	155.73	91.1	31.03.2018	33.33	13.05	14.33%
	Total	232.24	139.298	371.538	306.908 (161.52)		153.55	86.20	28.08 % (53.37%)

[•] Out of 306.908 Cr., an amount of Rs. 145.388 Cr. has been resumed by Finance Department.

Details of amount Resumed/to be released by Finance Department:

Sl. No	Resumed b Dep		Released by Fina	Released by Finance Dept					
	Date	Amount (Rs. In Cr.)	GO & Date	Amount (Rs. In Cr.)	Amount (Rs. In Cr.)				
1	14.02.2017	180.826	G.O Rt) No. 1399/2018/LSGD dtd 19.05.2018	38.87	145.388				
2	28.03.2018	3.432	dtd 19.03.2016						
	TOTAL	184.258		38.87	145.388				

Decision: SHPSC observed that the implementation of AMRUT projects is in right track but need to be accelerated and directed the implementing agencies to complete all the works within the stipulated time schedule. The Chairman directed KWA, the agency responsible for execution of more than 50% of AMRUT Works (Rs. 1261.16 Cr.) including water supply and sewerage project of Trivandrum, Kollam and Kochi, to summarize the present status of AMRUT works taken up by KWA. After detailed review of all sectors,

1. The Chairman directed KWA to prepare and present a detailed work schedule including Flow Charts, PERT, CPM (Critical Path Method) charts etc. for all the work awarded including Sewerage and Septage Sector being executed by KWA in the next SHPSC.

Monitorin	g by:	
	Water	Resources
		Monitoring by: Secretary, Water

2. SHPSC directed SMMU to update the AMRUT website with photos of completed projects city-wise and sector-wise with clear specification of site and date of completion of each work.

Action by:	Monitoring by:
IT/Monitoring & Evaluation	Mission Director, AMRUT
Expert of SMMU	

- FIEDRIC -

Agenda Item No. IV: ADMINISTRATIVE SANCTION OF DPRS

In the 19th SLTC held on 14.08.2018, DPRs of 1 Project & 5 Sub Projects amounting to Rs.6.61 Cr. were reviewed and recommended to be placed before the SHPSC to accord Administrative Sanction (AS).

Decision: The SHPSC discussed the projects in detail and decided to accord administrative sanction to 1 project and 5 sub projects amounting to Rs. 6.61 Cr.

Agenda Item No. V: KWA - AMRUT PROJECTS - MAJOR ISSUES TO BE SORTED OUT

KWA has raised the following issues during the SLTC held on 14.08.2018 for the consideration of SHPSC.

Sl. No:	Details of Issues raised by KWA	Decision of SLTC
1.	To review the decision of 18 th SHPSC that "Road restoration works in KWA projects have to be executed by KWA itself"	SLTC agreed the request of KWA to exempt them from the direct execution of restoration of road work in
		all projects which were approved and TS already given, subject to the final approval of SHPSC.
2.	EE, PWD, Kannur suggested to grant permission for road cutting of the roads in which DLP exist, on the condition that same shall be restored by KWA using BM&BC with 3 years DLP for entire width of the road.	The topic shall be discussed with the Principal Secretary, PWD in the next SHPSC
3	The recent circular of PWD (Circular no: CE/R&B/GL-RC/1/2018 dated 22/5/2018) revising the road restoration charges has serious impacts on KWA pipe laying works, ie, the additional GST over and above new revised rate (PWD data is inclusive of taxes) and norms for	The topic shall be discussed with the Principal Secretary, PWD in the next SHPSC

	calculating width of restoration ie, 1.5 times trench width of excavation and the high rate charged for road restoration.	A.
4	Executive Engineer, PWD National Highway Division,	The topic shall be discussed with the Principal Secretary,
	Kannur has informed that permission for pipe laying through NH roads will be granted only after remitting the lease rental,	PWD in the next SHPSC
	performance guarantee and supervision charge to the NH Authorities and road restoration	
	works arrangement by KWA itself. This will affect all the KWA	
	pipe laying works through NH/NHAI roads	
5	Road cutting issues leading to hindrance/affecting progress of AMRUT works with the details of road, reach and DLP.	1
6	In addition to above, the Major inter departmental sanctions are pending, ie, from BSF, Forest, NHAI, Irrigation etc. are: 1. TRIVANDRUM SEWERAGE — Laying 900mm DI pipe to	with the Principal Secretary,
1094	Muttathara Sewerage treatment plant – BSF land 140 metres sanction is required – Letter given to BSF Trivandrum – Sanction request forwarded to BSF Delhi Office – Sanction awaiting.	
	2. KOLLAM WATER SUPPLY - Laying 250mm DI pipe from	
	Polayathode to Madanada - 700m berm cutting. 300 m tar cutting – Request given to AEE PWD NH, Kollam – Informed sanction cannot be given due	

- to BM&BC done during 7/2016.
- 3. KOCHI WATER SUPPLY –
 Laying 500mm DI pipe from
 Maradu to Thammanam –
 Permission from NHAI
 required Letter submitted to
 Project Director, NHAI, Kochi
 Informed that permission
 cannot be given due to nonavailability of space on the side
 of the road.
- 4. THRISSUR WATER SUPPLY Construction of 20MLD WTP at Peechi – 3.90 hectares of forest land handed over to KWA during 1978 - In this plant land new to be constructed on 0.34 Hectares of land - Permission required for cutting the tree from the land – Online application submitted through the Forest **Dept.** website – Since in this case, the land is less than 1 hectare State Govt. can give clearance – Action pending.
 - 5. KANNUR WATER SUPPLY

 Laying water supply
 distribution lines in Edakkad,
 Elayavoor, Puzhathi and
 Pallikunnu zones PWD road
 cutting, NH road cutting
 sanctions required Request
 submitted to corresponding
 Executive Engineers of PWD
 Roads & PWD NH.
- 7 KOLLAM WATER SUPPLY –
 WEIR AT NJANKADAVU –
 Irrigation Dept. has to do
 investigation, design and estimate.
 Request submitted, Amount for

The topic shall be discussed in the next SHPSC with Secretary, Water Resources Department.

investigation also paid –Decision
to execute the weir through
Irrigation Dept. has to be taken.

Decision: SHPSC deliberated on the above issues and decided the following:

The restoration of road work should be done by KWA as per the standard specifications of PWD and in line with the Government Order (G.O. (Rt) No. 30/2018/PWD dated 05.01.2018) and as per the circular No. CE/R&B/GL-RC/1/2018 dated 22.05.2018 of the Chief Engineer, PWD (R&A).

Action by:	Monitoring by:
Managing Director, KWA	Secretary, Water Resources Dept

1. In case of projects already tendered prior to the Government order, restoration shall be done by PWD based on current schedule of rates and the amount required for road restoration can be met from Own Fund, Plan Fund, Maintenance Grant (Road) of the ULBs, tender savings and savings from the non priority sector projects AMRUT.

Action by:	Monitoring by:
Managing Director, KWA	Principal Secretary, PWD & Secretary, Water Resources Dept

2. In road works where DLP (Defect Liability Period) exist, KWA shall bear the charges proportionate to the length of road cut for KWA works only and DLP will be transferred to KWA, only for the portion of the road cut for KWA work.

Action by:	Monitoring by:
Managing Director, KWA	Secretary, Water Resources
	Dept

Agenda Item No. VI: AMRUT REFORMS 2016-17 - STRATEGY FOR THE UTILIZATION OF REFORM INCENTIVE AND DISTRIBUTION OF FUND TO MISSION CITIES.

In the 10th SHPSC, it was decided that the criteria to distribute the incentive of Rs. 16.68 Cr. for the reform milestone of 2016-17 shall be

based on "60% weightage for reform performance and 40% weightage for performance of projects." during 2016-17.

Based on the above, SMMU prepared the breakdown of reform incentive for 2016-17 based on the weightage in project performance and reform performance and the summary is given below. (Annexure attached)

Reform incentive 2016-17

SI No	AMRUT city	Project Performance (40%)	Reform Performance (60%)	Total
1	Thiruvananthapuram	1.19	0.93	2.12
2	Kollam	0.77	1.10	1.86
3	Alappuzha	0.24	0.70	0.94
4	Kochi	0.97	0.82	1.79
5	Thrissur	1.05	0.82	1.87
6	Guruvayoor	0.11	0.70	0.82
7	Palakkad	0.75	0.85	1.59
8	Kozhikode	0.15	1.33	1.47
9	Kannur	0.26	0.95	1.21
10	SMMU			3.00
	TOTAL	5.47	8.21	16.68

SMMU proposed the above distribution to the Mission Cities after retaining Rs. 3 Cr. with the State Mission Management Unit. SLTC decided that the topic shall be presented before the next SHPSC.

Decision: SHPSC reviewed the reform incentive distribution criteria and approved the fund distribution to Mission Cities and SMMU for the year 2016-17.

Action by:			Monitoring by:
Municipal	Finance	Expert,	Mission Director, AMRUT
SMMU			5

Agenda Item No. VII: DIRECT FUND TRANSFER TO KWA- RECONSIDERATION

Based on the recommendation of the 18th SLTC, SHPSC held on 22.05.2018 deliberated on the delays related to the fund transfer from SMMU to Mission Cities owing to Treasury restrictions in the presence of the Principal Secretary (Finance). SHPSC directed SMMU to adopt PFMS system (Public Financial Management System) for direct transfer of fund to the implementing agencies from the separate bank account (with nationalized bank) of SMMU.

SHPSC also approved direct fund transfer of State share to KWA for execution of their projects and the decision was communicated to the mission cities vide Ir. No. AK3/AMRUT/14/2015 dtd 31.05.2018 for necessary action. Certain Mission Cities namely Alappuzha, Guruvayur, Kozhikode, Kannur and Palakkad expressed their unwillingness for direct fund transfer as it was against the terms specified in the Tripartite agreement signed between the Mission Director, KWA and ULB for execution of AMRUT. Moreover 20% project share is contributed by ULBs for water supply projects being implemented by KWA. In this context Mission Director has informed the Government stating the issues involved in direct fund transfer to KWA with a suggestion for giving direction to the Secretaries of ULB to disburse the fund to the KWA within one week from the date of receipt of the request. The Secretaries of Mission Cities may also be directed to disburse the amount with the consent of chairpersons of ULB and place before the subsequent Council for information only.

Decision:

SHPSC deliberated on the above issues and decided that funds will be disbursed to KWA through ULBs. Since AMRUT being a centrally sponsored scheme and considering the need to complete the project in time, SHPSC directed the Secretaries of all the Mission Cities to disburse the amount with the consent of Chairperson within one week from the date of receipt of request from KWA and place it before the subsequent council for information. The committee entrusted the Mission Director to monitor the strict compliance of the above decision.

Action by:	Monitoring by:
Secretaries of AMRUT Cities	Mission Director AMRUT &
	Director, Urban Affairs

Agenda Item No.VIII: SHIFTING THE OFFICE PREMISES OF STATE MISSION MANAGEMENT UNIT

The office of the State Mission Management Unit of AMRUT, Kerala is presently functioning in a rented building, 'Vipanchika Annex' at Althara Nagar, Vellayambalam. At the time of commencement of agreement with the landlord in 2014, the SMMU Team were only 8 Nos i.e., 6 Experts 1 Administrative Officer and 1 Account Officer.

Later, KSUDP had been merged with SMMU as per the G.O. (Rt) No. 900/2017/LSGD dated 27.03.2017, with immediate effect. Along with KSUDP, JnNURM, UIDSSMT, Theerapadam and CRDP had also been merged with SMMU AMRUT. Subsequently the entire project records, documents, furniture and assets etc. also had been shifted to the present office of SMMU. Due to the enormous volumes of files and assets, the present office has become congested and is facing extreme difficulty in keeping the records safely and systematically.

Moreover, as per the Project Administration Memorandum (PAM) of ADB, it is mandatory to keep all the ADB project related files for a minimum period of 8 years under safe custody in a separate cell of LSG Department, Government of Kerala. However, this requirement is hard to be fulfilled due to the lack of adequate office space. In addition to the files related to the ADB assisted projects, there are excessive volumes of files from the other sub schemes (InNURM, UIDSSMT, Theerapadam, Urban 20:20, CRDP, Nagarajyothi, KUDP etc.) also to be kept under safe custody. Also, there are equal volumes of project records in 5 PIUs (Trivandrum, Kollam, Kochi, Thrissur and Kozhikode) which couldn't be transferred to PMU (the present SMMU of AMRUT) due to inadequate storage space. Moreover, the staff strength of SMMU is also doubled from the previous 8 Nos. to 15 Nos. including the staff of KSUDP. The documentation and filing of AMRUT projects of 9 cities (over 1000 Nos) will also require considerable space.

Owing to the above circumstances, the present office of SMMU needs to be shifted to a more spacious and convenient location. Following this, with the consent of the Additional Chief Secretary, LSGD, a suitable office space at nominal rent has been identified in TC. No. 25/801(ii), ARTECH Meenakshi Plaza, 4th floor, Thycaud, under the ownership of Shrī.Sameer Bin Kamal. The Mission Director has given consent to the owner on 21.08.2018 to occupy the premises on rental basis @Rs. 30/Sq. ft. + Monthly maintenance charge for an approximate plinth area of 2800 sq.ft., amounting to Rs. 93,000/- per month subject to the ratification from SHPSC.

The District Nirmithi Kendra, Thiruvananthapuram was invited (vide G.O. 118/2018/Fin dated 03.08.2018) to submit a proposal for the interior furnishing works required for the smooth functioning of the new office setup. An estimate of Rs. 26.8 lakh has been received from Nirmithi Kendra, which was scrutinized and limited to Rs. 25.2 lakh. Administrative Sanction (AS) has also been accorded to the District Nirmithi Kendra, Thiruvananthapuram in anticipation of final approval from SHPSC.

Decision: SHPSC agreed upon the need to shift the present office of SMMU and approved the request to change the office to new premises identified at Thycaud with a rent @Rs.30/sq.ft.

SHPSC ratified the action taken by the Mission Director for entrusting the interior work of the newly identified building to the District Nirmithi Kendra by observing the G.O.118/2018/Fin dated 03.08.2018 at a total cost of Rs.25.20 lakh.

Action by:	Monitoring by:
Team Leader, AMRUT	Mission Director, AMRUT

Agenda Item No. IX: PROVIDING TRANSPORTATION FACILITY FOR THE CITY MISSION MANAGEMENT UNIT (CMMU) TEAM

More than 1000 projects have to be implemented across 9 mission cities at various locations within March 2020. For monitoring the progress and quality of work at site, the city teams (5 to 8 members in each city) have to physically visit each of the project sites on daily basis. Geo Tagging of Project Site to depict work progress, capturing photos of the project site at different stages, Data Collection related to reform implementation, etc. requires regular movement of the AMRUT team across the project sites. At present, the teams do not have any conveyance facility. In order to facilitate the implementation of the project, transportation facilities are highly essential for City Mission team. It is proposed to provide a vehicle on contract basis in the Mission Cities for the smooth and speedy implementation of AMRUT projects, based on the conditions stipulated in the G.O. No. 66/2018/Fin dated 17.04.2018.

Decision: SHPSC accorded sanction for providing transportation facility for the staff of CMMU as per the G.O. No. 66/2018/Fin. Dated 17.04.2018 for hiring of vehicles.

Addl. Agenda Item No.1: DESIGNING THE DEPARTMENT OF TOWN AND COUNTRY PLANNING AS THE NODAL AGENCY FOR THE SCHEME OF FORMULATION OF LOCAL AREA PLAN AND TOWN PLANNING SCHEME

Government of India have launched a new Scheme under AMRUT viz. Formulation of Local Area Plan and Town Planning Scheme under which Thiruvananthapuram Corporation is selected as one among 25 cities in the Country as pilot. As per the guidelines of the Scheme the conditions to be met for funding the pilot, inter alia, include selection of Nodal Agency, preferably the State Town and Country Planning Department; and the Nodal Agency shall be responsible for preparation and notification of the statutory Master Plans. The Town and Country Planning Department shall coordinate with and advise the ULBs/Development Authorities in the State for preparation of the plans for redevelopment and spatial expansion. The Chief Town Planner (Planning) has requested Government to designate the Department of Town and Country Planning as the State Level Nodal Agency and the Chief Town Planner (Planning) as the Nodal Officer for the Scheme.

Decision: SHPSC designated the Department of Town and Country Planning as the State Level Nodal Agency and the Chief Town Planner (Planning) as the Nodal Officer for the Scheme of Formulation of Local Area Plan and Town Planning Scheme under AMRUT.

Action by:	Monitoring by:
Chief Town Planner	Mission Director, AMRUT
(Planning)	

Addl. Agenda Item No. 2: PERMISSION FOR OPENING PFMS LINKED BANK ACCOUNT IN NATIONALIZED BANKS FOR SLNA AND IMPLEMENTING OFFICES UNDER THE CENTRALLY SPONSORED SCHEME OF FORMULATION OF GIS BASED MASTER PLAN FOR AMRUT CITIES

The first installment of central grant released to the SLNA under the Scheme of Formulation of GIS based Master Plans for AMRUT cities were resumed by State Government in March 2018 and hence the preparation of Mater Plans could not be initiated as per the timeline specified in State Action Plan for Kerala due to non-disbursement of the central grant to the districts concerned. Government of India has insisted

for the submission of Utilization Certificate of first installment released and to forward proposals for release of second installment. As this scheme is formulated as a sub scheme under AMRUT, as part of reform on 'Urban Planning and City Development Plans', the preparation of Master Plans has to be completed in a time bound manner.

SHPSC, during its 18th Meeting held on 22nd May 2018 have directed SMMU to adopt Public Financial Management System (PFMS) for direct benefit transfer of fund to implementing agencies through separate bank account (with Nationalized Bank) of SMMU to their accounts. Similarly, as the Scheme of Formulation of GIS based Master Plans is a sub scheme under AMRUT, accounts in nationalized banks linked with Public Financial Management System (PFMS) may be created for the SLNA and the implementing offices (i.e., District Town Planning Offices concerned), to enable smooth fund flow and for efficient monitoring of implementation of the Scheme.

Decision: SHPSC permitted the Chief Town Planner (Planning) and the District Town Planning Officers concerned to create accounts in nationalized banks linked with the PFMS system under the scheme of Formulation of GIS based Master Plans for AMRUT cities.

Action by:	Monitoring by:
Chief Town Planner	Mission Director, AMRUT
(Planning)	

The meeting concluded at 4.30 p.m.

Additional Chief Secretary, LSGD

T.K. JOSE, IAS

Additional Chief Secretary to Government Local Self Government Department Government Secretariat

Thiruvananthapuram

Chief Secretary

(Chairman SHPSC - AMRUT)

TOM JOSE Chief Secretary

Mission Director, AM

Annexure I

Participants of 19th SHPSC Meeting of AMRUT held on 01.10.2018 at 03.00 PM in the Chief Secretary's Chamber

- 1. Sri T K Jose IAS, Additional Chief Secretary, LSGD
- 2. Shri. Kamala Vardhana Rao IAS, Principal Secretary, PWD
- 3. Smt. Tinku Biswal IAS, Secretary, Water Resource Department
- 4. Dr. Sharmila Mary Joseph IAS, Secretary, Finance (Expenditure)
- 5. Dr. A Kowsigan IAS, Managing Director, KWA
- 6. Smt. R. Girija IAS, Mission Director, AMRUT
- 7. Sri. P.M. Harris, Standing Committee Chairperson (Works), Kochi Corporation.
- 8. Dr. R. Ajayakumar Varma, Executive Director, Suchitwa Mission
- 9. Sri. Gigi George, Chief Town Planner (Planning)
- 10. Sri. S. Manomohan, Chief Engineer, PWD Roads
- 11. Sri. Venkita Krishnan, Project Director, NHAI, TVPM
- 12. Dr. Cini A, Executive Engineer, NH, Kollam
- 13. Sri. Sreekumar B., Joint Director, CPMU
- 14. Sri. Vishnu Kumar, Deputy Chief Engineer, LSGD
- 15. Smt. Sushama P.R., Deputy Chief Engineer, NH, PWD
- 16. Sri. Abdul Kalam M., Additional General Manager, KMRL
- 17. Sri. Kishan Chand, Assistant Executive Engineer, KWA
- 18. Smt. Preetha P, Assistant Executive Engineer, R& B, PWD.
- 19. Smt. R.M. Thampi, Assistant Executive Engineer, PWD, TVM

RC/1/2018 dated 22.05.2018 of the Chief Engineer, PWD (R&A).

Action by:	Monitoring by:
Managing Director, KWA	Secretary, Water Resources Dept

ERRATUM

2. In case of projects already tendered by KWA (this was also recommended in the 19th State Level Technical Committee meeting held on 14.08.2018), the restoration shall be done by the agency concerned based on the current schedule of rates and the additional amount required for road restoration can be met from own fund, plan fund, maintenance grant (road) of the ULBs, tender savings and savings from the non priority sector projects - AMRUT."

Action by:	Monitoring by:
Managing Director, KWA,	Secretary, Water Resources
Project Director, NHAI &	Dept & Principal Secretary,
Secretaries of Mission Cities	PWD,

3. In road works where DLP (Defect Liability Period) exist, KWA shall bear the charges proportionate to the length of road cut for KWA works only and DLP will be transferred to KWA, only for the portion of the road cut for KWA work.

Monitoring by:	
Secretary, Water Resources Dept	

Mission Director, AMRUT

Additional Chief Secretary, LSGD

T.K. JOSE, IAS

Additional Chief Secretary to Government Local Self Government Department

Government Secretariat
Thiruvananthapuram

Chief Secretary

(Chairman SHPSC - AMRUT



Agenda Item No. V: KWA - AMRUT PROJECTS - MAJOR ISSUES TO BE SORTED OUT

Details of Issues raised by KWA

To review the decision of 18th

Sl. No:

1.

KWA has raised the following issues during the SLTC held on 14.08.2018 for the consideration of SHPSC.

Decision of SLTC

SLTC agreed the request of

	SHPSC that "Road restoration works in KWA projects have to be executed by KWA itself"	n KWA to exempt them from
2.	EE, PWD, Kannur suggested to grant permission for road cutting of the roads in which DLP exist, on the condition that same shall be restored by KWA using BM&BC with 3 years DLP for entire width of the road.	The topic shall be discussed with the Principal Secretary, PWD in the next SHPSC
3 OF KEN	The recent circular of PWD (Circular no: CE/R&B/GL-RC/1/2018 dated 22/5/2018) revising the road restoration charges has serious impacts on KWA pipe laying works, ie, the additional GST over and above new revised rate (PWD data is inclusive of taxes) and norms for calculating width of restoration ie, 1.5 times trench width of excavation and the high rate charged for road restoration.	with the Principal Secretary
4	Executive Engineer, PWD National Highway Division, Kannur has informed that permission for pipe laying through NH roads will be granted only after remitting the lease rental,	The topic shall be discussed with the Principal Secretary, PWD in the next SHPSC

V		
	performance guarantee and supervision charge to the NH	
	Authorities and road restoration	
	works arrangement by KWA itself. This will affect all the KWA	
	pipe laying works through NH/	
	NHAI roads	
5	Road cutting issues leading to	_
	hindrance/affecting progress of	-
	AMRUT works with the details of	PWD in the next SHPSC
	road, reach and DLP.	
6	In addition to above, the Major	
	inter departmental sanctions are	1
	pending, ie, from BSF, Forest,	PWD in the next SHPSC
	NHAI, Irrigation etc. are:-	
	1. TRIVANDRUM SEWERAGE	
	- Laying 900mm DI pipe to	
	Muttathara Sewerage treatment	
	plant – BSF land 140 metres	
	sanction is required – Letter	
	given to BSF Trivandrum –	
	Sanction request forwarded to BSF Delhi Office – Sanction	
	awaiting.	
	2. KOLLAM WATER SUPPLY	
1	- Laying 250mm DI pipe from	
	Polayathode to Madanada -	
7	700m berm cutting. 300 m tar	
- Discoon	cutting – Request given to AEE	
-10	PWD NH, Kollam – Informed	
4.4	sanction cannot be given due	
	to BM&BC done during	
	7/2016.	
	3. KOCHI WATER SUPPLY –	
	Laying 500mm DI pipe from	
A COLUMN	Maradu to Thammanam –	The same of the sa
	Permission from NHAI	
	required - Letter submitted to	
	Project Director, NHAI, Kochi	
196	- Informed that permission	
	cannot be given due to non-	E R WI JUNE
	availability of space on the side	VII T 118 1 111 13




of the road.

- 4. THRISSUR WATER SUPPLY - Construction of 20MLD WTP at Peechi – 3.90 hectares of forest land handed over to KWA during 1978 - In this land new plant constructed on 0.34 Hectares of land - Permission required for cutting the tree from the land - Online application submitted through the Forest **Dept.** website – Since in this case, the land is less than 1 hectare State Govt. can give clearance - Action pending.
- 5. KANNUR WATER SUPPLY

 Laying water supply
 distribution lines in Edakkad,
 Elayavoor, Puzhathi and
 Pallikunnu zones PWD road
 cutting, NH road cutting
 sanctions required Request
 submitted to corresponding
 Executive Engineers of PWD
 Roads & PWD NH.

KOLLAM WATER SUPPLY – WEIR AT NJANKADAVU – Irrigation Dept. has to do investigation, design and estimate. Request submitted, Amount for investigation also paid –Decision to execute the weir through Irrigation Dept. has to be taken.

The topic shall be discussed in the next SHPSC with Secretary, Water Resources Department.



1. The restoration of road work should be done by KWA as per the standard specifications of PWD and in line with the Government Order (G.O. (Rt) No. 30/2018/PWD dated 05.01.2018) and as per the circular No. CE/R&B/GL-

