



GOVERNMENT OF KERALA

Abstract

AMRUT - Kochi Corporation - Decentralized Sewerage System for Division-15, 16 & 17" (SAAP 2015-16 & 2016-17) under Sewerage & Septage sector - Tender Excess of 36.64%, 25.95% & 25.92% above estimate rate for the sub-works at Division 15, Division 16 & Division 17 - Sanctioned - Orders Issued

LOCAL SELF GOVERNMENT (DC) DEPARTMENT

G.O.(Rt)No.115/2021/LSGD Dated,Thiruvananthapuram, 18/01/2021

Read 1 GO (Rt) No. 4165/2017/LSGD dated 23/12/2017

2 Minutes of 26th State High Powered Steering Committee of AMRUT held on 17/12/2020

3 Letter No. UIE/1374/2019/AMRUT/General/4 dated 29/12/2020 from Mission Director, AMRUT

ORDER

As per the order cited above, Administrative Sanction was accorded for the work "Decentralized Sewerage System for Division-15, 16 & 17" (SAAP 2015-16 & 2016-17) under Sewerage & Septage sector, being implemented by the Kochi Corporation for Rs.44.56 Crore (Rs.13.78 Cr. + Rs.30.78 Cr.). The Technical Sanction (TS) was accorded for Rs.42.94 Cr. The work has been tendered separately as three sub-works namely Division-15, 16 & 17.

As per the letter read as 3rd paper above, the Mission Director has informed that the Secretary, Kochi Corporation has submitted a tender excess proposal for Rs.12.29 Cr. over the tendered PAC due to tender excess of 36.64%, 25.95% & 25.92% for Division-15, 16 & 17 respectively and they have informed that the additional fund requirement of Rs.12.29 Cr. will be met from the savings of the project "Decentralized Sewerage System - I to V Divisions" which was taken up under Smart Cities Mission Kochi even though SAAP was approved under AMRUT.

Reason for Tender Excess

The excess amount was required due to the facts that project area is thickly populated with narrow roads, high water table, soil is slushy & sandy, works can be carried out only at night, contractors were reluctant to participate in tender and the quoted amounts were inclusive of GST which was not included in the estimate.


Government have examined the matter in detail and are pleased to accord sanction, based on the decision No. 5.10 of the 26th SHPSC of AMRUT, for approval of tender excess for the work, Decentralized Sewerage System for Division-15, 16 & 17" (SAAP 2015-16 & 2016-17) under Sewerage & Septage sector being implemented by the Kochi Corporation, of 36.64%, 25.95% & 25.92% above estimate rate for the sub-works at Division 15, Division 16 & Division 17 respectively to avoid further time delays and due to the necessity of the project on condition that half of the cost due to tender excess shall be borne by the Kochi Corporation.

The Secretary, Kochi Corporation is also directed to obtain the Council resolution in the above matter.

(By order of the Governor)
U V JOSE IAS
ADDITIONAL SECRETARY

To:
Mission Director, AMRUT
Director of Urban Affairs, Thiruvananthapuram
The Principal Accountant General (Audit/ A&E/ LBA &A)
Secretary, Kochi Corporation
The Information Officer, (Web & New Media) I&PRD
Executive Director, IKM
Stock File/Office Copy

Forwarded /By order



Section Officer