



GOVERNMENT OF KERALA

Abstract

AMRUT - Kochi Corporation - Changes in KWA Works during Execution - Sanctioned - Orders Issued

LOCAL SELF GOVERNMENT (DC) DEPARTMENT

G.O.(Rt)No.1952/2021/LSGD Dated,Thiruvananthapuram, 08/10/2021

Read 1 Minutes of 28th State High Powered Steering Committee of AMRUT dated 06/08/2021

2 Letter No. UIE/1374/2019/AMRUT/General/2 dated 25/08/2021 from Mission Director, AMRUT

ORDER

As per the letter read as 3rd paper above, the Mission Director, AMRUT has informed that the Managing Director, KWA reported that the following works are being implemented by KWA under AMRUT scheme of Kochi Corporation and are needed some changes during execution:

Sl. No	Name of the KWA Work	Sanctioning G.O.
1	Construction of 17 LL OHSR and CWR at Pachalam: SAAP: 2016-17	G.O (Rt) No: 3166/2017/LSGD dated 27/09/2017 for Rs.7.75 Cr.
2	Construction of 40 LL OHSR at Kaloor :SAAP: 2017-18	G.O (Rt) No.: 3530/ 2017/ LSGD dated 02/11/2017 for Rs.15.0 Cr
3	Construction of 25 LL OHSR at Karuvelippady:SAAP: 2017-18	G.O (Rt) No: 3530/ 2017/ LSGD dated 02/11/2017 for Rs.11.65 Cr.

4	Laying of 500 mm DI line from the Pump House at Thammanam to OSHR at Kadavanthra SAAP: 2016-17	G.O (Rt) No. 3530/ 2017/ LSGD dated 02/11/2017 for Rs.7.65 Cr. Revised AS Details: G.O (Rt) No. 36/2020/LSGD dated 04/01/2020 for Rs.7.76 Cr.
5	Laying of 400 mm DI K9 pipeline from Perumanoor to Ravipuram for a length of 1270 m: SAAP: 2017-18	G.O (Rt) No. 3530/ 2017/ LSGD dated 02/11/2017 for Rs.4.40 Cr.

Government have examined the matter in detail and are pleased to accord sanction as per the decision of 28th SHPSC of AMRUT to the following works :

1. Construction of 17 LL OHSR and CWR at Pachalam: To execute additional works such as 2 nos. of 75 HP pump sets, pump house & transformer and revision of AS of the work to Rs.8.54 Cr. from Rs.7.75 Cr. subject to the following conditions:
 - (1) 50% of tender excess shall be met by the ULB & the balance 50% shall be met by the State and the financial commitment due to additional works shall be met from the savings in the same sector.
 - (2) The work to be completed by 31.03.2022.
 - (3) Project Manager - Sri. Rajesh S, Executive Engineer, JnNURM Project Division, KWA, Kochi.
2. Construction of 40 LL OHSR at Kaloor: To execute additional works such as incoming line, 3 nos. of 115 HP pump sets, pump house & transformer and revision of AS of the work to Rs.24.27 Cr. from Rs.15.0 Cr. subject to the conditions: (1) That the financial commitment due to the additional works shall be met from the savings in the same sector. (2) The work to be completed by 31.03.2022. and (3) Project Manager - Sri. Rajesh S, Executive Engineer, JnNURM Project Division, KWA, Kochi.
3. Construction of 25 LL OHSR at Karuvelippady: To execute additional works such as 3 nos. of 40 HP pump sets, pump house and transformer subject to the conditions that (1) the work to be completed by 31.03.2022.

(2) Project Manager- - Sri. Rajesh S, Executive Engineer, JnNURM Project Division, KWA, Kochi


4. Laying of 500 mm DI line from the Pump House at Thammanam to OSHR at Kadavanthra: To execute additional works such as 2 nos. of 135 HP pump sets & transformer and revision of AS of the work to Rs.8.27 Cr. from Rs.7.76Cr. subject to the following conditions:
(1) 50% of tender excess shall be met by the ULB & the balance 50% shall be met by the State and the financial commitment due to additional works shall be met from the savings in the same sector.
(2) The work to be completed by 31.03.2022. (3) Project Manager - Sri. Rajesh S, Executive Engineer, JnNURM Project Division, KWA, Kochi .
5. Laying of 400 mm DI K9 pipeline from Perumanoor to Ravipuram for a length of 1270 m:

- Pre-closure of present Contract and rearranging of balance work.
- Execution of additional works such as construction of drain & earth filling. Subject to the conditions that (1) the work to be completed by 28.02.2022. (2) Project Manager - Sri. Rajesh S, Executive Engineer, JnNURM Project Division, KWA, Kochi. (3) The MD, KWA to conduct an enquiry and identify the reason & people responsible for the stoppage of works and initiate action by issuing notices to recover the additional cost due to rearrangement of work from the concerned.

(By order of the Governor)
Biju Prabhakar
Secretary

To:
Mission Director, AMRUT
The Principal Accountant General (Audit/ A&E/ LBA &A)
The Information Officer, (Web & New Media) I&PRD
Executive Director, Information Kerala Mission
Stock File/Office Copy

Forwarded /By order


Section Officer