



GOVERNMENT OF KERALA

Abstract

AMRUT - Kannur Corporation - Water Supply Sector - Revision of 2
KWA Works - Sanctioned - Orders Issued

LOCAL SELF GOVERNMENT (DC) DEPARTMENT

G.O.(Rt)No.1955/2021/LSGD Dated,Thiruvananthapuram, 08/10/2021

Read 1 G.O (Rt) No. 534/2017/LSGD dated 23/02/2017

2 G.O (Rt) No. 2800/2017/LSGD dated 15/08/2017

3 Minutes of 28th State High Powered Steering Committee for
AMRUT dated 06/08/2021

4 Letter No. UP1/1374/2019/AMRUT/General/3 dated
25/08/2021 from Mission Director, AMRUT

ORDER

As per the letter read as 3rd paper above, the Mission Director, AMRUT has informed that the revision of AS for the two KWA works given below in Kannur were placed before the SHPSC for approval.

i. Water Supply Sector – Kannur Corporation – Water Supply Sector – Construction of 24LL OHSR at Pallikunnu for Pallikkunnu & Puzhathi Village in Kannur Corporation:

The proposal for the revision of AS of the work- Construction of 24LL OHSR at Pallikunnu for Pallikkunnu & Puzhathi Village in Kannur Corporation under Water supply sector, being implemented by the Kerala Water Authority in Kannur Corporation, was placed before the 28th SHPSC. It was stated that the excess amount was due to the tender excess. In the 1st tender call, two offers were received. The lowest quote was from M/s. Nobletech Engineering (P) Ltd. at 14.05% above TPAC. The lowest bidder reduced the quoted amount to Rs.4.43 Cr.(10 % above TPAC and 5.03% below LMR). Considering the nature of work and as there was no chance to get a better offer, work was awarded to the lowest bidder. The work is now completed. An excess amount of Rs.24 lakhs is required due to the tender excess of 10% above

TPAC. As per the order read as 1st paper above, Administrative Sanction for the project was accorded for Rs. 4.05 Cr. The 21st SLTC meeting held on 27.07.2021 decided to recommend the revision of AS from Rs.4.05 Cr. to Rs.4.29 Cr., to SHPSC subject to the conditions that 50% of the tender excess shall be met by the ULB & the balance 50% shall be met by the State and consent of the Municipal Council shall be obtained.

The 28th SHPSC discussed the matter in detail and took the following decisions. The Committee accorded sanction to revise the AS of the work from Rs.4.05 Cr. to Rs.4.29 Cr. subject to the following conditions:

- (1) 50% of the tender excess shall be met by the ULB & the balance 50% shall be met by the State.
- (2) Consent of the Municipal Council shall be obtained.

ii. Water Supply Sector – Construction of 14LL OHSR Thottada at Edakkad Zone-III in Kannur Corporation:

The proposal for the revision of AS of the work - Construction of 14LL OHSR Thottada at Edakkad Zone-III in Kannur Corporation under Water supply sector, being implemented by the Kerala Water Authority in Kannur Corporation, was placed before the 28th SHPSC. It was stated that the excess amount was due to the tender excess. In the 1st tender call, two offers were received. The lowest quote was from Sri. Sohail Shamsudeen with 9.94% above TPAC. The lowest bidder reduced the quoted amount to Rs.3.285 Cr. (9.94 % above PAC and 13.44% below LMR). Considering the nature of work and as there was no chance to get a better offer; work was awarded to the lowest bidder. The work is now completed. An excess amount of Rs.16 lakhs is required due to the tender excess of 9.94% above TPAC. As per the order read as 2nd paper above, AS for the project was accorded for Rs. 3.0 Cr. The 21st SLTC meeting held on 27.07.2021 decided to recommend the revision of AS from Rs.3.0 Cr. to Rs.3.16 Cr., to SHPSC subject to the conditions that 50% of the tender excess shall be met by the ULB & the balance 50% shall be met by the State and consent of the Municipal Council shall be obtained.

The 28th SHPSC discussed the matter in detail and took the following decisions. The Committee accorded sanction to revise the AS of the work from Rs.3.0 Cr. to Rs.3.16 Cr. subject to the following conditions:

(1) 50% of the tender excess shall be met by the ULB & the balance 50% shall be met by the State.

(2) Consent of the Municipal Council shall be obtained.

2. Government have examined the matter in detail and pleased to accord revised administrative sanction to:

i. Construction of 24 LL OHSR at Pallikunnu for Pallikkunnu & Puzhathi Village in Kannur Corporation in Water Supply Sector from Rs.4.05 Cr. to Rs.4.29 Cr. and

ii. Construction of 14LL OHSR Thottada at Edakkad Zone-III in Kannur Corporation in Water Supply Sector from Rs.3.0 Cr. to Rs.3.16 Cr.

subject to the conditions that 50% of the tender excess shall be met by the ULB and the balance 50% shall be met by the State. Also the consent of the Municipal Council shall be obtained.

(By order of the Governor)

Biju Prabhakar

Secretary

To:

Mission Director, AMRUT

Director of Urban Affairs

The Principal Accountant General (Audit/ A&E/ LBA &A)

The Information Officer, (Web & New Media) I&PRD

Executive Director, Information Kerala Mission

Stock File/Office Copy

Forwarded /By order

Section Officer