



GOVERNMENT OF KERALA

Abstract

AMRUT - Kollam Corporation - WS Sector - SAAP 2016-17 - KWA - Augmentation of Water Supply Scheme - Revision of AS - Sanctioned - Orders Issued

LOCAL SELF GOVERNMENT (DC) DEPARTMENT

G.O.(Rt)No.2094/2021/LSGD Dated,Thiruvananthapuram, 26/10/2021

Read 1 G.O(Rt.) No.3170/2017/LSGD dated 28.09.2017

2 G.O(Rt.)No.31/2020/LSGD dated 03.01.2020

3 Minutes of the 28th High Powered Steering Committee of AMRUT dated 06/08/2021

4 Letter No. UIE/1374/2019/AMRUT/General-1 dated 25/08/2021 from Mission Director, AMRUT

ORDER

As per the letter read as 3rd paper above the Mission Director, AMRUT has informed that as per the Secretary, Kollam Corporation; The Augmentation of Water Supply Scheme (AWSS) to Kollam Corporation is intended to provide potable water to Kollam Corporation. It is proposed in two phases. Phase I under AMRUT and Phase II under KIIFB.

2. The Administrative Sanction for AMRUT - Phase I was obtained for Rs.78.35Cr. as per the order read as 1st paper above. There are 6 components, which includes, Construction of weir across Kallada river, 12.0 m dia well at Njankadavu, 100 MLD Water Treatment plant at Vasoorichira, Transformer Room, Providing Clear water pump sets etc.

a. Work -Construction of Weir at Njankadavu

The work including investigation, design and execution of one of the Sub works namely “Construction of Weir at

Njankadavu”was entrusted to Irrigation Department. Owing to the revision of weir estimate by Irrigation Department, the Administrative Sanction was revised for Rs.92.08 Cr. as per the order read as 2nd paper above.

4. During the commencement of the sub work "Construction of Weir at Njankadavu" it was noted that depth of water was 9.0 m at centre portion for a width of 60 m. A ring bund up to a depth of 9.0 m is required at centre portion instead of 4 m envisaged earlier for the satisfactory completion of the work. As such Irrigation department had prepared a revised estimate incorporating additional height for ring bunds with steel sheet piles. The Contractor expressed his inability to carry out the work viz. putting up ring bund with sheet pile at the approved rate of Irrigation Department and hence the Contract was cancelled by KWA on 29/03/21.

4. Irrigation Department submitted a revised estimate amounting to Rs.33.75 Cr. in place of the original estimate amount of Rs.25.85 Cr which includes cost of Civil works with provision for 9.0m high ring bund, change in foundation design of side wall protection work and the additional components suggested by the Chief Technical Examiner during his inspection at the site on 10/11/2020 for the “Construction of Weir”. Now the total cost of the project including all 6 components comes to Rs.100.08 Cr. against the approved AS amount of Rs.92.08 Cr. The Corporation Council recommended to consider the request of KWA. Accordingly, following decisions were taken by the 28th SHPSC.

1. The Committee took note of the action taken by KWA in terminating the Original Contract and arranging the balance work.
2. The Committee accorded sanction to revise the AS from Rs.92.08 Cr. to Rs.100.08 Cr. subject to the following conditions:
 - i. The additional amount required for the revision of AS shall be met from the savings in the same sector and deficit if any shall be met by Kollam Corporation from their own fund.
 - ii. The fund requirement over and above the savings in the same sector and the ULB’s own fund shall be met from the 15th Finance Commission Grand of the ULB.
 - iii. The work to be completed by - 31.03.2023
 - iv. Project Manager - Sri. Sabeer A. Rahim, Executive Engineer, Project Division, KWA Kollam.

b. Work: - Clear Water Pumping Main from WTP to 20LL at TP using 350mm DI K9.

The work was tendered 7 times but no bids were received. It can be executed as a component of one Sub Work “Design, Construction, Commissioning and Maintenance of 100 MLD WTP at Vasoorichira”. Kollam Corporation recommended to consider the request. Accordingly, following decisions were taken by the 28th SHPSC.:

1. The Committee decided to cancel the sub-work “Clear Water Pumping main from WTP to 20LL OHSR at TP using 350mm DI K9” and execute it as part of the sub-work “Design, Construction, Commissioning and Maintenance of 100 MLD WTP at Vasoorichira”
2. Work to be completed by 31.03.2022
3. Project Manager- Sri. Sabeer A. Rahim Executive Engineer, Project Division, KWA Kollam.

6. Government have examined the matter in detail and are pleased to accord sanction for revision of AS of the main work, “Augmentation of Water Supply Scheme to Kollam Corporation” to Rs.100.08Cr. from Rs.92.08 subject to the conditions:

- The additional amount required for the revision of AS shall be met from the savings in the same sector and deficit, if any, shall be met by Kollam Corporation from their own fund.
- The fund requirement over and above the savings in the same sector and the ULB’s own fund shall be met from the 15th Finance Commission Grand of the ULB.
- The work to be completed by - 31.03.2023
- Project Manager - Sri. Sabeer A. Rahim Executive Engineer, Project Division, KWA Kollam;

and the cancellation of sub work "Clear Water Pumping Main from WTP to 20LL at TP using 350mm DI K9” and to execute it as a part of the sub-work “Design, Construction, Commissioning and Maintenance of 100 MLD WTP at Vasoorichira”, subject to the conditions:

- Work to be completed by 31.03.2022

- Project Manager- Sri. Sabeer A. Rahim Executive Engineer, Project Division, KWA Kollam.

(By order of the Governor)
Biju Prabhakar
Secretary

To:

Mission Director, AMRUT

Director of Urban Affairs

The Principal Accountant General (Audit/ A&E/ LBA &A)

The Information Officer, (Web & New Media) I&PRD

Executive Director, Information Kerala Mission

Stock File/Office Copy

Forwarded /By order

Section Officer