

# **30<sup>th</sup> STATE LEVEL HIGH POWERED STEERING COMMITTEE (SHpsc)**

## **ATAL MISSION FOR REJUVENATION & URBAN TRANSFORMATION –Phase 1**

### **AGENDA NOTES**



**Date: 05.07.2022 at 10.30 AM**

**VENUE: MEETING THROUGH VIDEO CONFERENCING**

**Local Self Government Department, Government of Kerala**

## INDEX

Agenda Item No.	Topic	Page No.
1	<b>APPROVAL OF MINUTES OF THE 29<sup>th</sup> MEETING OF SHPSC.</b>	4
2	<b>ACTION TAKEN REPORT ON THE 29<sup>th</sup> MEETING OF SHPSC.</b>	4
3	<b>PROGRESS OF ACTIVITIES SINCE 29<sup>th</sup> MEETING OF SHPSC</b>	10
4	<b>PROJECT BEING IMPLEMENTED BY KWA</b>	12
4.1	Kochi Municipal Corporation – AS Revision – KWA- WATER SUPPLY Sector Laying pumping main of 500mm DI pipe from WTP at Maradu to pump house at Thammanam	12
4.2	Thrissur Corporation –Water Supply Sector – AS for New KWA Work	13
4.3	Thrissur Corporation –Water Supply Sector – KWA Work – AS Revision – Design Construction and Commissioning of the 3 MLD WTP, Reservoir and Pumping Main for Ollukara Zone	13
5	<b>PROJECTS BEING IMPLEMENTED BY ULB</b>	14
5.1	Thrissur Corporation – AS for 16 New ULB Works:	14
5.2	Thrissur Corporation – Sewerage Sector – ULB Work – AS Revision – Decentralized Sewerage Scheme for Thrissur Municipal Corporation	20
5.3	Guruvayur Municipality – Urban Transport Sector – ULB Work – Revision of AS for Additional Works – Construction of Footpaths in 4 Locations in Temple Circle Areas	20
5.4	Kollam Municipal Corporation – Transferring of savings of the projects implemented directly by the ULB to the project “Construction of Balance Sewerage Network and Pumping stations in Kollam Corporation.	21
5.5	Kochi Municipal Corporation: Cancellation of Decentralised Sewerage system in Div 15 & 17 – Cancellation of Decentralized sewerage system for Div 15 & 17. And utilize this fund for water supply sector	22
5.6	Kochi Municipal Corporation - Cancellation of “Padma Sarovaram walkway and cycle track” project under Urban Transport Sector	23
5.7	Kozhikode Municipal Corporation: Storm water drainage- Decision required - Construction of storm water drain at YMRC Road –Millathu Colony	24
5.8	Alappuzha municipality -Administrative sanction for the new work- UT Sector- Pedestrian network at Palakulam in Kottamkulangara ward & Cancellation of Urban Transport Sub-project & Reappropriation –UT Sector--Pedestrian network at Veliyakulam in Kottamkulangara ward (Main work-Pedestrian network at 8 different locations in Alappuzha Municipality)	25
5.9	Alappuzha Municipality: Revised Administrative sanction -Parks And Green Space Sector- Development of Park in Railway Station Ward at Alappuzha Beach for Rs. 69.7 lakhs	26

5.10	Alappuzha Municipality – Revision of Administrative Sanction – Urban Transport Sector – FOB at Nehru Trophy Starting Point	27
5.11	Kozhikode Corporation - Sewerage Sector - Revision of Administrative Sanction - Sewage Treatment Plant at Medical College with Septage Treatment	28
5.12	Kozhikode Corporation - Administrative Sanction for New SWD Sector Work & Transfer of Available Savings in WS Sector & UT Sector to SEW Sector	29

## Agenda Item No.1: APPROVAL OF MINUTES OF THE 29<sup>th</sup> MEETING OF SHPSC OF AMRUT:

The minutes of the 29<sup>th</sup> SHPSC meeting of AMRUT held on 04<sup>th</sup> January 2022 is enclosed as **Annexure –1**.

**Decision to be taken:** The Committee may take note of the minutes and approve the same.

## Agenda Item No.2: ACTION TAKEN REPORT ON THE DECISIONS OF THE 29<sup>th</sup> SHPSC OF AMRUT:

Agenda Item	Decision Taken	Action Taken
<b>2.1: ATR on 28<sup>th</sup> SHPSC</b>		
<b>2.1.1: Palakkad Municipality – Request for Cancellation of Works</b>	<p>The Vice Chairman of the ULB informed that valid reasons were given by the ULB officials for cancelling the works and requested not to take action against them as it will affect the morale of the ULB staff.</p> <p>The SHPSC decided to issue a warning to the officials &amp; drop further action in this regard.</p>	<b>CE, LSGD had issued warning notice to the respective officers on 19.04.2022</b>
<b>PROJECTS BEING IMPLEMENTED BY KWA</b>		
<b>2.1.2: Request from KWA to Take Note of the Action Taken by the min Short-closing the Original Contract and Rearranging the Balance Work – Guruvayur Municipality – Water Supply Sector – Laying of distribution networks in Thykkad Zone – Guruvayur Municipality</b>	<p>The Committee directed to drop the action against KWA officials based on the request of the Managing Director, KWA. The Committee also directed as follows:</p> <ul style="list-style-type: none"><li>• KWA shall strive to complete the project by 28/02/2022.</li><li>• All departments shall make use of the online portal for obtaining road cutting permission from PWD.</li></ul> <p>Issues with the Railways may be taken up at Govt. level.</p>	<b>Work 93 % completed.</b> Expected date of completion is 30/9/2022. Project Manager: Sri.Jayaprakash.P, Executive Engineer, Project Dn, Nattika
<b>2.1.3: Request for Taking Up Additional Works – Palakkad Municipality – Water Supply Sector – Construction of 45 MLD Water Treatment Plant at Malambuzha</b>	<p>The Committee directed KWA to expedite the work &amp; ensure completion by 31/01/2022.</p>	<b>Work completed.</b>
<b>PROJECTS BEING IMPLEMENTED BY ULB</b>		

Agenda Item	Decision Taken	Action Taken
<b>2.1.4: AS Revision</b> – Trivandrum Corporation –Urban Transport Sector – Multi Level Car Parking System in Corporation Premises &PutharikanadamMaithanam:	The Committee directed as follows: <ul style="list-style-type: none"> <li>• The user fee for the MLCP at Corporation premise shall be fixed within a week&amp; shall be made fully functional. Failing which, action shall be initiated against the concerned ULB officials.</li> <li>• The ULB shall expedite the rearrangement of the MLCP works at Chalai (Putharikandam Maithanam&amp; Transport Depot).</li> </ul>	<b>Details of user fee fixed for MLCP at Corporation Premise:</b> Corporation has fixed the user fee as 30 INR for the 1 <sup>st</sup> 2 hours and 10 INR for each extra 1 hour upto 8 hours for all the private vehicles parked in the facility. If a vehicle is parked for more than 8 hours fee for 24hours will be charged i.e. 200 INR. <b>Status of retender of MLCP Putharikandam Maithanam and Medical College:</b> The estimates of both the projects were recasted and the same was submitted before the Chief Engineer LSGD for TS approval. Revised TS to be accorded by the TS Committee.
<b>Agenda Item No.2.2 PROGRESS OF ACTIVITIES</b>		
<b>KOLLAM:</b>	The Committee directed the ULB Secretary & the Managing Director, KWA to co-ordinate and expedite the progress of Water Supply & Sewerage Sector works.	<b>Major KWA Projects:</b> 1) <b>Construction of weir at Njankadavu</b> was tendered on 26.02.2022. Two bids received .The lowest quoted 29 % above the tendered PAC. Work order is issued at 10% above the tendered PAC as per norms. Contractor is not willing to reduce the quoted rate. Awaiting decision. 2) <b>Comprehensive WSS to Kollam Municipal Corporation-</b> Design, Construction, Commissioning and maintaining of 100MLD WTP at Vasoorchira.-76% has been completed. 3) <b>Sewage Treatment Plant – Zone A1 – Phase I&amp;II-61%</b> has been completed.
<b>KOZHIKODE:</b>	<ul style="list-style-type: none"> <li>• The Committee directed the ULB Secretary to inform the District Collector to initiate action against the protesters, since four numbers of public consultations have already been done to ensure the progress of STP works.</li> <li>• The Committee directed the ULB Secretary to take urgent steps to clean the canal and to remove the solid waste dumped in the site as a confidence building measure.</li> <li>• The Committee directed the ULB Secretary to co-ordinate with the District Collector, the City Police Commissioner &amp; the Hon' Mayor of the Corporation and expedite the progress of the Sewerage Sector works.</li> </ul>	<b>7 MLD STP, Avikkal Thodu:</b> Work started on 23 <sup>rd</sup> June 2022 with police protection.  <b>6 MLD STP, Kothi:</b> On 08/04/22 Hon' High Court issued an interim order, which gave permission to start initial work rather than major civil work. Accordingly, partial fencing was done on 27/04/22 with the help of the District Administration. During this attempt many protesters were arrested. <b>Currently waiting for the judgment.</b>
<b>THRISSUR:</b>	1) The Committee directed the Mission Director to take up the issue with the Agriculture Production Commissioner regarding land conversion. 2) The Committee directed the Chief Engineer,	1) The matter was taken up at the highest level of the Govt. through the NGT Meetings chaired by the Chief Secretary. In the NGT Meeting held on 03.03.2022 by the Chief Secretary the Agriculture Production Commissioner informed that the SLMC



Agenda Item	Decision Taken	Action Taken
	<p>LSGD to issue conditional TS for the Decentralized Sewerage Scheme (with 2.5 MLD STP) project.</p> <p>3) The Committee directed that issues with the Railways may be taken up at Govt. level.</p> <p>4) The Committee directed the ULB to expedite the Sewerage Sector works.</p>	<p>had decided to reject the request of the ULB to construct the STP at the proposed location. In the NGT Meeting held on 19.04.2022 by the Chief Secretary the ULB was directed to find alternate land for the STP and the matter is to be placed in the Council for approval. A meeting was held jointly on 02.06.2022 by the Hon' Revenue &amp; Agriculture Ministers regarding issuance of special sanction. <b>In the meeting held by the Chief Secretary on 25.06.2022 the LSGD was directed to form a committee consisting of Principal Director, LSGD, District Collector, Mission Director, AMRUT, Secretary, Thrissur Corporation and any other member as required to reassess the nature of the proposed land for STP.</b></p> <p>2) Recast estimate as per DSR-2018 was submitted to CE, LSGD office on 23.02.2022 and a meeting was conducted by the CE, LSGD in this regard on 28.04.2022. <b>The proposal for revising the AS of the work is placed in this SHPSC for approval.</b></p> <p>3) The matter was taken up at Govt. level (included in the agenda for MP's conference) vide letter dated 17.01.2022 and follow-ups were done with the Southern Railways, Works Section, Thiruvananthapuram. <b>Online application was submitted to Railways on 25.05.2022. Demand notice is awaited.</b></p> <p>4) 100 KLD Septage Plant – the estimate was revised as per DSR-2018 and was submitted to CE LSGD on 24.06.2022 for approval. 360 KLD STP – the estimate was revised as per DSR-2018 and was submitted to CE LSGD on 25.06.2022 for approval.</p>
<b>2.2: PROJECTS BEING IMPLEMENTED BY KWA</b>		
2.2.1: <u>Kollam Corporation – Revision of AS – Water Supply Sector – KWA–Augmentation of Water Supply Scheme to Kollam Corporation:</u>	<p>The Committee decided to revise the AS of the work to Rs.104.423 Cr. (Additional Amount - Rs.4.343 Cr.), due to the revision of estimate with DSR 2018 subject to the following conditions:</p> <ul style="list-style-type: none"> <li>• The excess amount of Rs.4.343 Cr. shall be met from the savings in the same sector and deficit if any shall be met by Kollam Corporation.</li> <li>• The work to be completed by 31/10/2023.</li> <li>• Project Manager: Sri. Sabeer A Raheem, Executive Engineer, Project Division, KWA</li> </ul>	<p>The Revised AS was issued Vide G.O (Rt) No.315/ 2022/ LSGD dated 12/02/2022.</p> <p>The work- Package 3- Construction of weir at Njankadavu was been tendered on 26.02.2022. Two bids were received .The lowest quoted 29 % above the tendered PAC. Work order is issued at 10% above the tendered PAC as per norms. Contractor is not willing to reduce the quoted rate. Awaiting decision from Govt. regarding tender excess. Project Manager: Sri.Rajesh Unnithan, Executive Engineer, Project Dn, KWA, Kollam</p>

Agenda Item	Decision Taken	Action Taken
2.2.2: <u>Kannur Corporation – Revision of AS – Water Supply Sector – Puzhathi-Rehabilitation of existing old distribution networks, valves, house service connections and interconnections in Kannur Corporation SAAP 2015-16,2016-17</u>	The Committee decided to revise the AS of the work to Rs.18.85 Cr. from Rs.16.9 Cr., due to the increase in road restoration cost subject to the condition that the Additional Amount of Rs.1.95 Cr. shall be met from the AS to TS savings in the SEW/SEP Sector.	The Revised AS was issued Vide G.O (Rt) No.317/ 2022/ LSGD dated 12/02/2022.  <b>Work Completed.</b>
2.2.3: <u>Kannur Corporation –Request for Revision of the Decision Taken by the 22<sup>nd</sup> SHPSC–Water Supply Sector –Providing New House Service Connections (4950 Nos.) Including Water Meter</u>	The Committee decided to approve the utilization of an amount of Rs.2.92 Cr. from the TS savings of Sewerage & Septage Sector in place of 22 <sup>nd</sup> SHPSC's decision to utilize the savings in Water Supply, SWD and UT Sectors.	The Revised AS was issued Vide G.O (Rt) No. 317/ 2022/LSGD dated 12/02/2022.  <b>Work Completed</b>
2.2.4: <u>Palakkad Municipality – Revision of AS– Water Supply Sector – Augmentation of WSS to Palakkad Municipality – 1) Providing new DI pipeline of 600 mm dia CWPM Puthur to Moothanthara OHSR (Part-1), 2) Providing new DI pipe line of 600 mm dia CWPM Mattumantha to Kalmandapam OHSR (Part-II)</u>	The Committee decided to revise the AS of the work to Rs.10.26 Cr. from Rs.10 Cr., due to the increase in road restoration cost and additional cost incurred to Railways. The Additional Amount - Rs.0.2593 Cr. can be met from the savings of the 3 works in WS Sector subject to the condition that the Council decision in this regard shall be obtained.	The Revised AS was issued Vide G.O (Rt) No.130/ 2022/LSGD dated 18/01/2022  <b>Work Completed</b>
<b>2.3: PROJECTS BEING IMPLEMENTED BY ULB</b>		
2.3.1: <u>Kollam Corporation– Approval for the Tender Excess and Revision of AS– "SWD Ph III– Pullikkada Colony" under the SWD Sector:</u>	The Committee decided to approve the 9.99% tender excess (Rs.0.122 Cr.) and revision of AS to Rs.1.352 Cr. of the work subject to the conditions that 50% of cost due to tender excess shall be met by the ULB and balance 50% shall be met by the State. <ul style="list-style-type: none"> <li>The work shall be completed by 31/03/2022.</li> <li>Project Manager: Sri. Shaji J, Executive Engineer, Kollam Corporation</li> </ul>	The Revised AS was issued Vide G.O (Rt) No.315/ 2022/LSGD dated 12/02/2022 .  The project was awarded on 20-01-22. Work yet to be started
2.3.2: <u>Kollam Corporation –Approval of Tender Excess– Urban Transport Sector –Construction and Renovation of Foot Path and Supporting Structures Phase-V:</u>	The Committee decided to approve 9.15% tender excess of the work to subject to the condition that 50% of cost due to tender excess shall be met by the ULB and balance 50% shall be met by the State. <ul style="list-style-type: none"> <li>The work shall be completed by 31/03/2022.</li> <li>Project Manager: Smt. Shaija B, Executive Engineer, Kollam Corporation</li> </ul>	The Revised AS was issued Vide G.O (Rt) No.315/2022/LSGD dated 12/02/2022.  <b>The project was awarded on 20-01-22 and commenced. No progress.</b>
2.3.3: <u>Guruvayur Municipality – Sewerage &amp;Septage Sector – Co-treatment of the Septage of Guruvayur Municipality in the Existing 3 MLD STP of KWA &amp; Cancellation of the 100 KLD Septage Treatment Plant Proposed under AMRUT:</u>	The Committee directed the ULB Secretary to follow up with the District Level Committee regarding the file for land conversion for construction of the septage plant at Chakkamkandam. The Committee also directed to go ahead with the project since it has already been tendered & awarded.	A request was submitted by the ULB to the District Collector, Thrissur on 04.02.2022 to obtain sanction from the District Level Committee for the conversion of land but vide letter dated 05.02.2022 the RDO rejected the same. Vide letter dated 24.02.2022 the ULB requested the Govt. to accord special sanction for construction of the septage plant at the proposed location. The NGT

Agenda Item	Decision Taken	Action Taken
		Meeting held by the Chief Secretary on 03.03.2022 decided to find an alternative land. The AMRUT Core Committee meeting of the ULB held on 16.03.2022 arrived at the conclusion that no other suitable land is available for constructing the septage plant other than the proposed land. Accordingly the ULB reported the matter to the Govt. vide letter dated 21.03.2022. In the NGT Meeting held by the Chief Secretary on 19.04.2022 the KWA was directed to take up the project for co-treatment of septage under RKI instead of the AMRUT project. In the NGT meeting held by the Chief Secretary on 26.05.2022 the MD, KWA informed that the project for co-treatment of septage at the existing 3 MLD STP at Chakkamkandam was submitted to RKI for sanction of AS vide letter dated 15/02/22 and reply is awaited. <b>The Secretary, Guruvayur Municipality vide letter dated 24/06/22 has requested to obtain appropriate decision from the Govt. regarding cancellation of the Septage Plant proposed under AMRUT taking into consideration the financial burden that may come on the ULB due to cancellation of the project.</b>
2.3.4: <u>Guruvayur Municipality – Revision of AS – Green Spaces &amp; Parks Sector –Development of Ground at Chavakkad High School:</u>	<p>The Committee decided to revise the AS of the work to Rs.2.50 Cr. from Rs.1.67 Cr., due to change in scope of works &amp; additional works required at site, subject to the condition that the additional amount required (Rs.0.83 Cr.) shall be met from the savings in the same sector &amp; deficit if any shall be borne by the ULB.</p> <ul style="list-style-type: none"> <li>• The work shall be completed by 15/05/2022.</li> <li>• Project Manager: Smt. Resmi T, Assistant Engineer, Guruvayur Municipality.</li> </ul>	<p>The Revised AS was issued vide G.O (Rt) No. 134/ 2022/ LSGD dated 19/01/2022.</p> <p>As per the direction of the Chief Engineer, LSGD vide DB-3/ 6512 (C)/ 2013/ CE/ LSGD dated 12.05.2022 all of the estimates have to be prepared and submitted in PRICE 3 software. <b>Hence the revised estimate was prepared in PRICE 3 and the revised TS was obtained from the Superintending Engineer, North Circle, LSGD on 30.06.2022. Work is to be retendered.</b></p>
2.3.5: <u>Guruvayur Municipality – Revision of AS – Green Spaces &amp; Parks Sector –Park at Choolppuram</u>	<p>The Committee decided to revise the AS of the work to Rs.0.42 Cr. from Rs.0.28 Cr., due to additional works required at site, subject to the following condition that the additional amount required (Rs.0.14 Cr.) shall be met from the savings in the same sector &amp; deficit if any shall be borne by the ULB.</p> <ul style="list-style-type: none"> <li>• The work shall be completed by 15/03/2022.</li> <li>• Project Manager: Sri. Tony CL, Assistant Engineer, Guruvayur Municipality.</li> </ul>	<p>The Revised AS was issued vide G.O (Rt) No. 134/ 2022/ LSGD dated 19/01/2022.</p> <p>90% of work has been completed. <b>Only landscaping work is pending and is expected to be completed by 25.07.2022.</b></p>



Agenda Item	Decision Taken	Action Taken
2.3.6: <u>Kannur Corporation –Payment of GST to the Contractor &amp;Revision of AS–Urban Transport Sector Work –Multi Level Car Parking (MLCP) at Stadium Premises and Bank Road</u>	<p>The Committee decided to revise the AS of the work to Rs.11.27 Cr. from Rs.9.96 Cr. due to the 18% GST amount (Additional Amount - Rs.1.30 Cr.) subject to the condition that excess amount of Rs.1.30 Cr. shall be met from the savings in AS under the Urban Transport Sector.</p> <ul style="list-style-type: none"> <li>The work shall be completed by 31/12/2022.</li> <li>Project Manager: Smt. Beena A, Superintending Engineer, Thiruvananthapuram Corporation.</li> </ul>	<p>The Revised AS was issued vide G.O (Rt) No. 334/ 2022/ LSGD dated 15/02/2022.</p> <p><b>Work 25% completed</b></p>
2.3.7: <u>Kannur Corporation –Revision of AS – Park Sector –Rejuvenation of SN Park:</u>	<p>The Committee decided to revise the AS of the work to Rs.1.355 Cr. from Rs.1.10 Cr., due to the additional works required at site (Additional Amount - Rs.0.255 Cr.) subject to the condition that the excess amount of Rs.0.255 Cr. shall be met from the TS savings under the Storm Water Drainage Sector.</p>	<p>The Revised AS was issued vide G.O (Rt) No.201/ 2022/ LSGD dated 01/02/2022.</p> <p><b>Work completed.</b></p>
2.4: Launch of AMRUT 2.0	<p>The Committee took note of the AMRUT 2.0 guidelines</p>	<b>Noted</b>
2.5: Final Investment Grade Energy Audit(IGEA) Reports Submitted by EESL for the 9 AMRUT Cities in Kerala- Release of Payment to EESL	<p>The Committee decided to ratify the decision taken by the Chief Secretary to release the amount of Rs.23,93,523/- (Rupees Twenty Three Lakhs Ninety Three Thousand Five Hundred and Twenty Three only) to M/s.EESL from the Reform Incentive fund of AMRUT for the preparation of IGEA Report for the 9 AMRUT cities of Kerala</p>	<p>An amount of Rs.23, 93, 523 /-was transferred to EESL vide Proceedings-SMMU/ AMRUT/ EESL/ 63/2015 dated 6.11.2021</p>
<p><b>General Deliberations:</b></p> <p>The Vice Chairman of the Palakkad Municipality informed that the posts of Municipal Engineer and Assistant Executive Engineer are vacant for the last few months and requested the Committee to give necessary direction to fill these vacancies.</p>	<p>The Committee took note of the request of the Vice Chairman of Palakkad Municipality and directed the Additional Chief Secretary, LSGD to provide Engineers for the Municipal Engineer &amp; Assistant Executive Engineer posts of the Palakkad Municipality.</p>	<p>Vide letter No. E.W.A3/41/2022/LSGD dated 29.04.2022, <b>Government has informed that the vacancy would be filled after DPC.</b></p>

### Agenda Item No.3: PROGRESS ACHIEVED SINCE 29TH SHPSC HELD ON 4TH JANUARY 2022 (As On 30.06.2022)

#### 3.1 SECTOR-WISE PROGRESS (As on 30/06/2022)

(Amount in Cr.)

Sector	AS Accorded		TS Issued		Tendered		Work Awarded		Work Started		Completed	Expenditure (Last SHPSC)		Expenditure	
	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	%	Amount	%
Water Supply	172	1082.98	171	1107.29	171	1100.81	171	1046.93	170	1046.16	132	811.36	71.91%	871.70	76.81%
Sewerage	138	648.85	138	586.51	138	584.77	126	425.03	119	389.38	90	91.25	13.96%	114.50	17.65%
Storm Water Drainage	495	353.99	495	346.41	495	346.19	495	334.10	493	333.51	449	241.12	68.14%	251.23	70.97%
Urban Transport	123	205.06	123	191.62	123	189.72	121	179.47	113	162.68	83	86.94	42.40%	93.75	45.72%
Parks	72	46.65	72	45.91	72	45.91	72	43.49	72	43.21	52	26.08	56.20%	30.03	64.37%
Grand Total	1000	2389.43	999	2277.74	999	2267.39	985	2029.02	967	1974.94	806	1256.76	52.64%	1361.21	56.97%

#### 3.2 ULB-WISE PROGRESS (As on 30/06/2022)

(Amount in Cr.)

City	AS Accorded		TS Issued		Tendered		Awarded		Work Started		Completed	Expenditure (Last SHPSC)		Expenditure	
	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	%	Amount	%
Trivandrum	270	360.12	270	331.24	270	331.24	267	327.41	262	305.56	239	207.91	57.73%	225.44	62.60%
Thrissur	108	258.35	107	235.78	107	235.78	106	189.48	103	182.81	82	132.91	51.19%	138.37	53.56%
Palakkad	150	220.02	150	202.11	150	198.47	148	165.86	143	164.57	117	137.42	62.46%	167.65	76.20%
Kozhikode	50	308.14	50	307.61	50	305.47	50	305.47	50	305.47	46	118.48	38.45%	119.05	38.64%
Kannur	38	225.65	38	205.74	38	205.52	38	202.92	38	202.92	24	142.76	63.26%	148.60	65.86%
Kollam	59	311.72	59	299.02	59	294.67	56	176.30	55	174.61	45	70.72	22.94%	90.83	29.14%
Kochi	98	272.06	98	264.46	98	264.46	96	234.89	94	215.98	80	140.05	51.48%	149.14	54.82%
Guruvayur	33	213.71	33	213.71	33	213.71	33	213.71	30	213.21	14	137.21	64.20%	143.45	67.13%
Alappuzha	194	219.65	194	218.07	194	218.07	191	212.97	190	209.81	159	169.31	77.07%	178.66	81.34%
Grand Total	1000	2389.43	999	2277.74	999	2267.39	985	2029.02	967	1974.94	806	1256.76	52.64%	1361.21	56.97%

### 3.3 AGENCY-WISE PROGRESS (As on 30/06/2022)

(Amount in Cr.)

Agency	Sector	Total Projects	AS Accorded		TS Issued		Tendered		Work Awarded		Completed	Work Not Started		Expenditure (Last SHPSC)		Expenditure	
			Number	Amount	Number	Amount	Number	Amount	Number	Amount	Number	Number	Amount	Amount	%	Amount	%
KWA	WS	163	163	1,118.11	162	1,091.90	162	1,085.42	162	1,031.72	132	0	0.00	808.98	72.76	868.70	77.69%
	SEW	118	118	318.28	118	283.72	118	283.72	114	210.77	90	4	10.30	91.11	28.63	112.91	35.47%
KWA -Total		281	281	1,436.39	280	1,375.62	280	1,369.14	276	1,242.49	222	4	10.30	900.09	62.94	981.61	68.34%
ULB	WS	9	9	16.77	9	15.39	9	15.39	9	15.21	0	1	0.50	2.39	14.52	2.99	17.85%
	SEW	20	20	330.57	20	302.79	20	301.05	12	214.26	0	3	25.28	0.14	0.04	1.59	0.48%
	SWD	495	495	353.99	495	346.41	495	346.19	495	334.10	449	2	0.39	241.12	68.14	251.23	70.97%
	UT	123	123	205.06	123	191.61	123	189.71	121	179.47	83	8	19.31	86.94	42.40	93.75	45.72%
	PRK	72	72	46.65	72	45.91	72	45.91	72	43.49	52	0	0.00	26.08	56.20	30.03	64.37%
ULB -Total		719	719	953.04	719	902.11	719	898.25	709	786.53	584	14	45.48	356.67	37.26	379.60	39.83%
Grand Total		1000	1000	2,389.43	999	2,277.73	999	2,267.39	985	2,029.02	806	18	55.78	1,256.76	52.64	1361.21	56.97%

### 3.4: Progress Achieved Since Last SLTC

(Amount in Cr.)

Milestone	AS Accorded		TS Issued		Tendered		Work Awarded		Work Completed	Total Expenditure
	No.	Amount	No.	Amount	No.	Amount	No.	Amount	No.	Amount
Last SHPSC (28.12.2021)	1002	2387.31	1001	2270.23	999	2258.41	984	2007.88	756	1256.76
Current SHPSC	1000	2389.43	999	2277.73	999	2267.39	985	2029.02	806	1361.21
Progress	-2	2.12	-2	7.5	0	8.98	1	21.14	50	104.45
Remarks	2 projects cancelled									



## Agenda Item 4: PROJECTS BEING IMPLEMENTED BY KWA

### Agenda Item No.4.1: Kochi Municipal Corporation – AS Revision – KWA- WS Sector Laying pumping main of 500mm DI pipe from WTP at Maradu to pump house at Thammanam

Details of Work	Reason	Source of Fund
<p><b>Work:</b> Laying pumping main of 500mm DI pipe from WTP at Maradu to pump house at Thammanam</p> <ul style="list-style-type: none"> <li>• <b>SAAP:</b> 2016-17</li> <li>• <b>AS Details:</b> GO (Rt) No. 3170 /2017/ LSGD dated 28/09/17</li> <li>• <b>AS Amount:</b> Rs.16.5 Cr.</li> <li>• <b>Revised AS Amount requested:</b> Rs.21.5 Cr.</li> <li>• <b>Excess Amount required:</b> Rs.5.0 Cr.</li> <li>• TS No. TS/ CE/ CR/ KWA/ 45/ 2017-18 dated 28/11/17 for Rs.16.50 Cr.</li> <li>• Agreement No. 10/ SE/ PHC/ CHN/ 2018-19 dated 08/10/18 of the SE, PHC, Kochi.</li> </ul> <p><b>Council Decision:</b> To be obtained</p>	<p>The Secretary, Kochi Corporation vide letter No. CoC/ AMRUT/ KWA/ 01/ 2017 DTD 16/05/22 (Annexure-2) reported as follows.</p> <ul style="list-style-type: none"> <li>• The project was envisaged for bringing additional quantity of water -18 MLD-from treatment plant at Maradu to pump house at Thammanam</li> <li>• The total length of pipe to be laid in the original proposal was 5850m out of which 3700m to be laid along service road of NH66 and balance pipe along PWD road. The pipe laying along PWD road is already completed.</li> <li>• Sanction has not yet been issued by NHAI and it was advised by NHAI to lay the pipe after constructing utility duct as per MORTH circular.</li> <li>• The construction of RCC utility duct and license fee to be paid to NHAI would cause huge additional financial commitment and hence an alternative route is proposed which includes LSGD, PWD Roads and a small portion in NH service road.</li> <li>• The revised proposal costs Rs.21.5 Cr. against the original proposal of Rs.16.5 Cr.</li> <li>• There will be an additional fund requirement of Rs.5 Cr.</li> </ul>	<p>The project - 'Sarovaram Walkway and Cycle Track' under Urban Transport Sector which is proposed for cancellation as Agenda No. 5.7</p> <ul style="list-style-type: none"> <li>• <b>SAAP:</b> 2017-18</li> <li>• <b>AS Details:</b> G.O (Rt) No. 1499/ 2018/ LSGD dated 31-05-2018</li> <li>• <b>AS Amount:</b> Rs.9.309Cr.</li> </ul>

**SLTC Recommendation:** The SLTC decided to recommend the revision of Administration Sanction from 16.5 Cr. to 21.5 Cr. to the SHPSC subject to the conditions that:

- 1) The excess amount shall be met from the project - 'Sarovaram Walkway and Cycle Track' under urban transport sector which is proposed for cancellation.
- 2) The approval of the Corporation Council shall be obtained.

**Decision to be Taken:** The SHPSC may take a take a decision based on the recommendation of the SLTC.



**Agenda Item No.4.2: Thrissur Corporation – Water Supply Sector – AS for New KWA Work:**

Details of Work	Reason	Source of Fund
<b>Work:</b> Shifting of service connections, providing scour valves, control valves & interlinking of new lines with old lines  <b>Sector:</b> WS  <b>AS Amount Required:</b> Rs.1.75 Cr.	<ul style="list-style-type: none"> <li>• Vide Letter No. WS2/ 24095/ 2022 dated 12.05.2022 (Annexure-3) the Secretary, Thrissur Corporation requested to place the proposal in the SLTC for according AS for the new work.</li> <li>• <b>Works involve shifting of service connection, providing scour valves, control valves &amp; interlinking of new lines with old lines.</b></li> <li>• The Council held on 07.01.2022, vide Resolution No.3, (Annexure-3) approved the proposal.</li> <li>• Expected Date of Completion – 31.03.2023.</li> <li>• Project Manager – Mr.Surendran E.N, Executive Engineer, PH Division, KWA.</li> </ul>	The required amount of Rs.1.75 Cr. is proposed to be met from the savings in the <b>Storm Water Drainage Phase-2 works</b> AS Amount: Rs.16.56 Cr., vide G.O. (Rt) 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.1.75 Cr.</b>

**SLTC Recommendation:** The SLTC decided to recommend the Administrative Sanction of the new WS Work for Rs.1.75 Cr. to the SHPSC subject to the condition that the required amount shall be met from the savings in the Storm Water Drainage Phase-2 works.

**Decision to be Taken:** The SHPSC may take a take a decision based on the recommendation of the SLTC.

**Agenda Item No.4.3: Thrissur Corporation – Water Supply Sector – KWA Work – AS Revision – Design Construction and Commissioning of the 3 MLD WTP, Reservoir and Pumping Main for Ollukara Zone:**

Details of Work	Reason	Source of Fund
<b>Work:</b> Design, construction & commissioning of the 3 MLD WTP, reservoir and pumping main for Ollukara Zone  <b>Sector:</b> WS  <b>Original AS Amount:</b> Rs.6.00 Cr., vide G.O No. 516/ 2018/ LSGD dated 22.02.2018  <b>Revised AS Amount Required:</b> Rs.12.50 Cr.	<ul style="list-style-type: none"> <li>• Vide Letter No. WS2/ 56255/ 2017 dated 12.05.2022 (Annexure-4) the Secretary, Thrissur Corporation requested to place the proposal in the SLTC for revising the AS of the work.</li> <li>• Additional amount is required due to the addition of a weir construction work in estimate, changes in estimate due to change in WTP location, revision of estimate as per DSR-2018&amp; inclusion of GST in the estimate</li> <li>• Approval of the Council is to be obtained</li> </ul>	The required additional amount of Rs.6.50 Cr. is proposed to be met from the savings in the following works. 1) <b>Storm Water Drainage Phase-1</b> AS Amount: Rs.16.23 Cr., vide G.O. (Rt) No. 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.1.9527043 Cr.</b> 2) <b>Storm Water Drainage Phase-2</b> AS Amount: Rs.16.56 Cr., vide G.O. (Rt) No. 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.1.0472957 Cr.</b>

<b>Additional Fund Requirement: Rs.6.50 Cr.</b>	<ul style="list-style-type: none"> <li>Expected Date of Completion – 31.03.2024</li> <li>Project Manager – Mr.Surendran E.N, Executive Engineer, PH Division, KWA</li> </ul>	<p>3) <b>14.50 MLD WTP at Peechi</b> This work was cancelled by the 6<sup>th</sup> SHPSC held on 26.08.2016 although it was approved in SAAP 2015-16. Apportioned cost of this project is Rs.3 Cr., out of the AS Amount of Rs.8 Cr. [approved vide G.O. (Rt) No. 1329/ 2016/ LSGD dated 26.03.2016]. From this SAAP savings of Rs.3 Cr., Rs.1.232 Cr. has been utilized for the revision of AS of Water Efficient Thrissur project vide G.O. (Rt) No. 1898/ 2021/ LSGD dated 04.10.2021. The balance amount of Rs.1.768 Cr. can be utilized to meet the additional requirement of Rs.6.50 Cr. <b>Savings available: Rs.1.732Cr.</b></p> <p>4) <b>Replacement of very old 80/ 100/ 125/ 200/ 300 mm AC pipes with 160 mm PVC &amp; 200/ 300 mm D1 pipes at various places in Thrissur</b> AS Amount: Rs.13.79 Cr. vide G.O. (Rt) No. 1951/ 2021/ LSGD Dated 08/10/2021. <b>Savings available: Rs.1.732Cr.</b></p> <p><b>Total Savings Available: Rs.6.50 Cr.</b></p>
---	--	--

**SLTC Recommendation:** The SLTC decided to recommend the revision of Administrative Sanction of the WS Work from Rs.6 Cr. to Rs.12.5 Cr. to the SHPSC subject to the conditions that:

- 1) The additional fund of Rs.6.5 Cr. shall be met from the savings in the Storm Water Drainage Phase-1 & 2 works, SAAP savings due to cancellation of the WS Work - 14.50 MLD WTP at Peechi & savings in the WS Work - Replacement of very old 80/ 100/ 125/ 200/ 300 mm AC pipes with 160mm PVC & 200/ 300 mm D1 pipes at various places in Thrissur.
- 2) The approval of the Corporation Council shall be obtained.

**Decision to be Taken:** The SHPSC may take a take a decision based on the recommendation of the SLTC.

## Agenda Item No.5: PROJECTS BEING IMPLEMENTED BY ULB

### Agenda Item No.5.1: Thrissur Corporation – AS for 16 New ULB Works:

Details of Work	Reason	Source of Fund
SWD – 7 New Works – Rs.2.447 Cr. Park – 4 New Works – Rs.0.645 Cr. UT – 2 New Works – Rs.1.40 Cr.	Vide Letter No. PW2/ AMRUT/ 4185/ 21 dated 09.05.2022 (Annexure-5) the Secretary, Thrissur Corporation requested to place the proposal in the SLTC	The required amount of Rs.21.952 Cr. is proposed to be met from the following savings in works

WS – 2 New Works – Rs.17.10 Cr. SEW – 1 New Work – Rs.0.36 Cr. <b>Total – 16 New Works – Rs.21.952 Cr.</b>	for according AS for the following 16 new ULB works.	<b>SWD Sector Savings: Rs.13.5245089 Cr.</b> Storm Water Drainage Phase-1: Rs.2.907 Cr. Storm Water Drainage Phase-2: Rs.4.8589164 Cr. Storm Water Drainage Phase-3: Rs.5.7585925 Cr.  <b>Park Sector Savings: Rs.1.0854072 Cr.</b> Renovation of Nehru Park: Rs.0.153483 Cr. Renovation of Nehru Park Phase-2: Rs.0.0025160Cr. Renovation of Nehru Park Phase-3: Rs.0.1470495 Cr. Vanchikulam Park: Rs.0.2507237 Cr. PanamkuttichiraPakalveedu Park: Rs.0.3863581 Cr. Renovation of Achuthamenon Park: Rs.0.1452769 Cr.  <b>UT Sector Savings: Rs.7.3420839 Cr.</b> Footpath Phase-1: Rs.3.0242442 Cr. Footpath Phase-2:Rs.2.3499055 Cr. Renovation of Footpath Phase-3: Rs.1.5977563 Cr. Subway: Rs.0.3701779 Cr.  <b>Total Savings: Rs.21.952 Cr.</b>
<b>1) Work:</b> Work-94, AMRUT SWD Project for Thrissur Municipal Corporation Phase-3, Div-45, Culvert and Drain at Swamipalam <b>Sector:</b> SWD <b>AS Amount Required: Rs.0.20 Cr.</b>	<ul style="list-style-type: none"> <li>• Works involve construction of a culvert &amp; 98m drain with cover slab</li> <li>• The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>• Expected Date of Completion – 31.03.2023</li> <li>• Project Manager – Mr.Raj J.R, Executive Engineer, LSGD</li> </ul>	The required amount of Rs.0.20 Cr. is proposed to be met from the savings in the <b>Storm Water Drainage Phase-1 works</b> Total AS Amount: Rs.16.23 Cr., vide G.O (Rt) 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.0.20 Cr.</b>
<b>2) Work:</b> Work-95,AMRUT SWD Project for Thrissur Municipal Corporation Phase-3, Div-35, Drain from Erattachira Temple to Sakthan Stand <b>Sector:</b> SWD <b>AS Amount Required: Rs.1.00 Cr.</b>	<ul style="list-style-type: none"> <li>• Work involves construction of 250m drain with cover slab</li> <li>• The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>• Expected Date of Completion – 31.03.2023</li> <li>• Project Manager – Ms.Sheela S.S, Executive Engineer, LSGD</li> </ul>	The required amount of Rs.1.00 Cr. is proposed to be met from the savings in the <b>Storm Water Drainage Phase-1 works</b> Total AS Amount: Rs.16.23 Cr., vide G.O (Rt) 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.1.00 Cr.</b>
<b>3) Work:</b> Work-96,AMRUT SWD Project for Thrissur Municipal Corporation Phase-3, Div-35, Drain and Culvert near Mannadiar Hotel <b>Sector:</b> SWD <b>AS Amount Required: Rs.0.40 Cr.</b>	<ul style="list-style-type: none"> <li>• Works involve construction of a culvert &amp; 150m drain</li> <li>• The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>• Expected Date of Completion – 31.03.2023</li> <li>• Project Manager – Ms.Sheela S.S, Executive Engineer, LSGD</li> </ul>	The required amount of Rs.0.40 Cr. is proposed to be met from the savings in the <b>Storm Water Drainage Phase-1 works</b> Total AS Amount: Rs.16.23 Cr., vide G.O (Rt) 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.0.40 Cr.</b>
<b>4) Work:</b> Work-98,AMRUT SWD Project for	<ul style="list-style-type: none"> <li>• Work involves construction of 85m drain with cover</li> </ul>	The required amount of Rs.0.177 Cr. is proposed to be met from the

Thrissur Municipal Corporation Phase-3, Div-9, Drain along Ramavarmapuram road opposite to Vimala College campus <b>Sector: SWD</b> <b>AS Amount Required: Rs.0.177 Cr.</b>	slab <ul style="list-style-type: none"> <li>The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>Expected Date of Completion – 31.03.2023</li> <li>Project Manager – Mr.Raj J.R. Executive Engineer, LSGD</li> </ul>	savings in the <b>Storm Water Drainage Phase-1 works</b> Total AS Amount: Rs.16.23 Cr., vide G.O (Rt) 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.0.177 Cr.</b>
<b>5) Work:</b> Work-99,AMRUT SWD Project for Thrissur Municipal Corporation Phase-3, Div-23, Vazhappilly Lane culvert <b>Sector: SWD</b> <b>AS Amount Required: Rs.0.07 Cr.</b>	<ul style="list-style-type: none"> <li>Work involves construction of a culvert</li> <li>The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>Expected Date of Completion – 31.03.2023</li> <li>Project Manager – Ms.Sheela S.S, Executive Engineer, LSGD</li> </ul>	The required amount of Rs.0.07 Cr. is proposed to be met from the savings in the <b>Storm Water Drainage Phase-1 works</b> Total AS Amount: Rs.16.23 Cr., vide G.O (Rt) 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.0.07 Cr.</b>
<b>6) Work:</b> Work-100,AMRUT SWD Project for Thrissur Municipal Corporation Phase-3,Div-19, Drain from Kalathodu Junction to petrol pump <b>Sector: SWD</b> <b>AS Amount Required: Rs.0.20 Cr.</b>	<ul style="list-style-type: none"> <li>Work involves construction of 195m drain with cover slab</li> <li>The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>Expected Date of Completion – 31.03.2023</li> <li>Project Manager – Ms.Sheela S.S, Executive Engineer, LSGD</li> </ul>	The required amount of Rs.0.20 Cr. is proposed to be met from the savings in the <b>Storm Water Drainage Phase-1 works</b> Total AS Amount: Rs.16.23 Cr., vide G.O (Rt) 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.0.20 Cr.</b>
<b>7) Work:</b> Work-101, AMRUT SWD Project for Thrissur Municipal Corporation Phase-3, Div-38, Drain along Poothol road <b>Sector: SWD</b> <b>AS Amount Required: Rs.0.40 Cr.</b>	<ul style="list-style-type: none"> <li>Work involves construction of 350m drain with cover slab</li> <li>The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>Expected Date of Completion – 31.03.2023</li> <li>Project Manager – Mr.Raj J.R. Executive Engineer, LSGD</li> </ul>	The required amount of Rs.0.40 Cr. is proposed to be met from the savings in the <b>Storm Water Drainage Phase-1 works</b> Total AS Amount: Rs.16.23 Cr., vide G.O (Rt) 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.0.40 Cr.</b>
<b>8) Work:</b> Rejuvenation of Vivekanada Park, Div-36 <b>Sector: Park</b> <b>AS Amount Required: Rs.0.20 Cr.</b>	<ul style="list-style-type: none"> <li>Works involve laying of chequered precast cement concrete tile (22mm thick), bench for seating with roof and painting</li> <li>The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>Expected Date of Completion – 31.03.2023</li> <li>Project Manager – Ms.Sheela S.S, Executive Engineer, LSGD</li> </ul>	The required amount of Rs.0.20 Cr. is proposed to be met from the savings in the work, <b>Vanchikulam Park</b> Total AS Amount: Rs.1.01 Cr., vide G.O (Rt) 5/ 2018/ LSGD dated 01.01.2018 <b>Savings Available: Rs.0.20 Cr.</b>
<b>9) Work:</b> Rejuvenation of Pottakkulam Park, Div-14 <b>Sector: Park</b> <b>AS Amount Required: Rs.0.045 Cr.</b>	<ul style="list-style-type: none"> <li>Works involve compound wall, grill painting, lawn, play equipment, name board and electrification</li> <li>The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>Expected Date of Completion – 31.03.2023</li> <li>Project Manager – Ms.Sheela S.S, Executive Engineer, LSGD</li> </ul>	The required amount of Rs.0.045 Cr. is proposed to be met from the savings in the work, <b>Rejuvenation of Nehru Park</b> AS Amount: Rs.1.32 Cr., vide G.O (Rt) 42/ 2020/ LSGD dated 04.01.2020 <b>Savings Available: Rs.0.045 Cr.</b>
<b>10) Work:</b> Rejuvenation of GouriLankesh	<ul style="list-style-type: none"> <li>Works involve painting toys, laying 60mm CC</li> </ul>	The required amount of Rs.0.10 Cr. is proposed to be met from the



Park, Div-21 Sector: Park AS Amount Required: Rs.0.10 Cr.	interlocking paver block of M-30 grade, dustbins and electrification <ul style="list-style-type: none"> <li>The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>Expected Date of Completion – 31.03.2023</li> <li>Project Manager – Ms.Sheeja S.S, Executive Engineer, LSGD</li> </ul>	savings in the work, <b>Rejuvenation of Nehru Park</b> AS Amount: Rs.1.32 Cr., vide G.O (Rt) 42/ 2020/ LSGD dated 04.01.2020 <b>Savings Available: Rs.0.10 Cr.</b>
<b>11) Work:</b> Rejuvenation of Jawans Park, Div-54 Sector: Park AS Amount Required: Rs.0.30 Cr.	<ul style="list-style-type: none"> <li>Works involve painting compound wall, gate, laying chequered precast cement concrete tile (22mm thick)</li> <li>The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>Expected Date of Completion – 31.03.2023</li> <li>Project Manager – Mr.Raj J.R. Executive Engineer, LSGD</li> </ul>	The required amount of Rs.0.30 Cr. is proposed to be met from the savings in the following works. <ol style="list-style-type: none"> <li><b>Rejuvenation of Nehru Park</b>  AS Amount: Rs.1.32 Cr., vide G.O (Rt) 42/ 2020/ LSGD dated 04.01.2020  <b>Savings Available:Rs.0.0084830Cr.</b></li> <li><b>Rejuvenation of Nehru Park Phase-2</b>  AS Amount: Rs.0.40 Cr., vide G.O (Rt)42/2020/ LSGD dated 04.01.2020  <b>Savings Available:Rs.0.0025160 Cr.</b></li> <li><b>Vanchikulam Park</b>  AS Amount: Rs.1.01 Cr.,vide G.O (Rt) 5/2018/LSGD dated 01.01.2018  <b>Savings Available:Rs.0.0507237Cr.</b></li> <li><b>Panamkuttichira Pakalveedu Park</b>  AS Amount: Rs.0.72 Cr., vide G.O (Rt) 5/2018/LSGD dated 01.01.2018  <b>Savings Available:Rs.0.2382773 Cr.</b></li> </ol> <b>Total Savings Available: Rs.0.30 Cr.</b>
<b>12) Work:</b> Work-97,AMRUT Urban Transport project for Thrissur Municipal CorporationPhase-3,Providing handrail to the footpath of four roads near Skywalk at Sakthan Nagar Sector: UT AS Amount Required: Rs.0.20 Cr.	<ul style="list-style-type: none"> <li>Work involves construction of 397m handrail</li> <li>The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>Expected Date of Completion – 31.03.2023</li> <li>Project Manager – Ms.Sheeja S.S, Executive Engineer, LSGD</li> </ul>	The required amount of Rs.0.20 Cr. is proposed to be met from the savings in the <b>Footpath Phase-1 Project</b> Total AS Amount: Rs.4.08 Cr., vide G.O (Rt) 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.0.20 Cr.</b>
<b>13) Work:</b> AMRUT Urban Transport project for Thrissur Municipal CorporationPhase-3,Supplying & Installing 4 nos. of lifts for Skywalk at Sakthan Nagar Sector: UT AS Amount Required: Rs.1.20 Cr.	<ul style="list-style-type: none"> <li>Work involves supply &amp; installation of 4 nos. of lifts for the Skywalk at Sakthan Nagar</li> <li>The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>Expected Date of Completion – 31.03.2023</li> <li>Project Manager – Ms.Sheeja S.S, Executive Engineer, LSGD</li> </ul>	The required amount of Rs.1.20 Cr. is proposed to be met from the savings in the <b>Footpath Phase-1 Project</b> Total AS Amount: Rs.4.08 Cr., vide G.O (Rt) 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.1.20 Cr.</b>
<b>14) Work:</b> AMRUT Water Efficient Thrissur Phase-2	<ul style="list-style-type: none"> <li>Work involves 4000 nos. smart meters, 4 nos. quality analysers, DMA based gateway and analytics</li> </ul>	The required amount of Rs.17.00 Cr. is proposed to be met from the savings in the following works.

<p><b>Sector: WS</b> <b>AS Amount Required: Rs.17.00 Cr.</b></p>	<ul style="list-style-type: none"> <li>• The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>• Expected Date of Completion – 31.03.2023</li> <li>• Project Manager – Ms.Sheeja S.S, Executive Engineer, LSGD</li> </ul>	<ol style="list-style-type: none"> <li>1) <b>Storm Water Drainage Phase-2</b> AS Amount: Rs.16.56 Cr., vide G.O (Rt) 4165/2017/LSGD dated 23.12.2017 <b>Savings Available: Rs.4.8589164 Cr.</b></li> <li>2) <b>Storm Water Drainage Phase-3</b> AS Amount: Rs.13.18 Cr.,vide G.O (Rt) 5/2018/ LSGD dated 01.01.2018 <b>Savings Available: Rs.5.7585925 Cr.</b></li> <li>3) <b>Footpath Phase-1</b> AS Amount: Rs.4.08 Cr.,vide G.O (Rt) 4165/2017/LSGD dated 23.12.2017 <b>Savings Available:Rs.1.6242442 Cr.</b></li> <li>4) <b>Footpath Phase-2</b> AS Amount: Rs.3.78 Cr., vide G.O (Rt) 4165/2017/LSGD dated 23.12.2017 <b>Savings Available: Rs.2.3499055 Cr.</b></li> <li>5) <b>Subway</b> AS Amount:Rs.1.53 Cr., vide G.O (Rt) 4165/2017/LSGD dated 23.12.2017 <b>Savings Available:Rs.0.3701779 Cr.</b></li> <li>6) <b>Renovation of Footpath Phase-3</b> AS Amount:Rs.2.92 Cr., vide G.O (Rt) 5/2018/ LSGD dated 01.01.2018 <b>Savings Available: Rs.1.5977563 Cr.</b></li> <li>7) <b>Renovation of Nehru Park Phase-3</b> AS Amount:Rs.0.94 Cr., vide G.O (Rt) 42/2020/ LSGD dated 04.01.2020 <b>Savings Available: Rs.0.1470495 Cr.</b></li> <li>8) <b>Renovation of Achuthamenon Park</b> AS Amount: Rs.0.50 Cr., vide G.O (Rt) 5/2018/LSGD dated 01.01.2018 <b>Savings Available: Rs.0.1452769 Cr.</b></li> <li>9) <b>PanamkuttichiraPakalveedu Park</b> AS Amount: Rs.0.72 Cr., vide G.O (Rt) 5/2018/LSGD dated 01.01.2018 <b>Savings Available: Rs.0.1480808 Cr.</b> <b>Tot al Savings Available: Rs.17.00 Cr.</b></li> </ol>
<p><b>15) Work: AMRUT Interior works of Command Centre for Water Efficient Thrissur project</b> <b>Sector: WS</b> <b>AS Amount Required: Rs.0.10 Cr.</b></p>	<ul style="list-style-type: none"> <li>• Works involve fixing steel windows, ventilators, doors, flooring and electrification</li> <li>• The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>• Expected Date of Completion – 31.03.2023</li> </ul>	<p>The required amount of Rs.0.10 Cr. is proposed to be met from the savings in the <b>Storm Water Drainage Phase-1 works</b> Total AS Amount: Rs.16.23 Cr., vide G.O (Rt) 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.0.10 Cr.</b></p>

<b>16) Work:</b> Construction of bridge across irrigation canal for 100KLD Septage Treatment Plant at Ramavarmapuram <b>Sector:</b> SEW <b>AS Amount Required:</b> Rs.0.36 Cr.	<ul style="list-style-type: none"> <li>• Project Manager – Ms.Sheeja S.S, Executive Engineer, LSGD</li> <li>• Work involves construction of 6m span bridge across irrigation canal for access to the 100 KLD Septage Treatment Plant at Ramavarmapuram</li> <li>• The Council held on 07.01.2022, vide Resolution No.3, (Annexure-6) approved the work</li> <li>• Expected Date of Completion – 31.03.2023</li> <li>• Project Manager – Mr.Raj J.R. Executive Engineer, LSGD</li> </ul>	The required amount of Rs.0.36 Cr. is proposed to be met from the savings in the <b>Storm Water Drainage Phase-1 works</b> Total AS Amount: Rs.16.23 Cr., vide G.O (Rt) 4165/ 2017/ LSGD dated 23.12.2017 <b>Savings Available: Rs.0.36 Cr.</b>
--	---	---

**SLTC Recommendation:** The Committee decided to recommend to the SHPSC to accord Administrative Sanction for the following 16 new works, subject to the condition that required amounts shall be met from the available savings in Storm Water Drainage, Park & Urban Transport Sectors and shortcomings if any shall be borne by the ULB.

- 1) Work-94, AMRUT SWD Project for Thrissur Municipal Corporation Phase-3, Div-45, Culvert and Drain at Swamipalam – Rs.0.20 Cr.
- 2) Work-95, AMRUT SWD Project for Thrissur Municipal Corporation Phase-3, Div-35, Drain from Erattachira Temple to Sakthan Stand – Rs.1.00 Cr.
- 3) Work-96, AMRUT SWD Project for Thrissur Municipal Corporation Phase-3, Div-35, Drain and Culvert near Mannadiar Hotel – Rs.0.40 Cr.
- 4) Work-98, AMRUT SWD Project for Thrissur Municipal Corporation Phase-3, Div-9, Drain along Ramavarmapuram road opposite to Vimala College campus – Rs.0.177 Cr.
- 5) Work-99, AMRUT SWD Project for Thrissur Municipal Corporation Phase-3, Div-23, Vazhappilly Lane culvert – Rs.0.07 Cr.
- 6) Work-100, AMRUT SWD Project for Thrissur Municipal Corporation Phase-3, Div-19, Drain from Kalathodu Junction to petrol pump – Rs.0.20 Cr.
- 7) Work-101, AMRUT SWD Project for Thrissur Municipal Corporation Phase-3, Div-38, Drain along Poothol road – Rs.0.40 Cr.
- 8) Rejuvenation of Vivekanada Park, Div-36 – Rs.0.20 Cr.
- 9) Rejuvenation of Pottakkulam Park, Div-14 – Rs.0.045 Cr.
- 10) Rejuvenation of Gouri Lankesh Park, Div-21 – Rs.0.10 Cr.
- 11) Rejuvenation of Jawans Park, Div-54 – Rs.0.30 Cr.
- 12) Work-97, AMRUT Urban Transport project for Thrissur Municipal Corporation Phase-3, Providing handrail to the footpath of four roads near Skywalk at Sakthan Nagar – Rs.0.20 Cr.
- 13) AMRUT Urban Transport project for Thrissur Municipal Corporation Phase-3, Supplying & Installing 4 nos. of lifts for Skywalk at Sakthan Nagar – Rs.1.20 Cr.

- 14) AMRUT Water Efficient Thrissur Phase-2 – Rs.17.00 Cr.
- 15) AMRUT Interior works of Command Centre for Water Efficient Thrissur project – Rs.0.10 Cr.
- 16) Construction of bridge across irrigation canal for 100 KLD Septage Treatment Plant at Ramavarmapuram – Rs.0.36 Cr.

**Decision to be Taken:** The SHPSC may take a take a decision based on the recommendation of the SLTC.

**Agenda Item No.5.2: Thrissur Corporation – Sewerage Sector – ULB Work – AS Revision – Decentralized Sewerage Scheme for Thrissur Municipal Corporation:**

Details of Work	Reason	Source of Fund
<b>Work:</b> Decentralized Sewerage Scheme for Thrissur Municipal Corporation  <b>Sector:</b> SEW  <b>Original AS Amount:</b> Rs.53.40 Cr., vide G.O No. 5/ 2018/ LSGD dated 01.01.2018  <b>Revised AS Amount Required:</b> Rs.64.20 Cr., <b>Additional Fund Requirement:</b> Rs.10.80 Cr.	<ul style="list-style-type: none"> <li>• Vide Letter No. PW2-AMRUT/ 9750/ 19dated 11.05.2022 (Annexure-7) the Secretary, Thrissur Corporation requested to place the proposal in the SLTC for revising the AS of the work.</li> <li>• Additional amount is required due to modification of estimate for inclusion of changes in structural design suggested by the Govt. Engineering College, Thrissur and due to revision of estimate as per DSR-2018.</li> <li>• The Council held on 19.04.2022, vide Resolution No.74, (Annexure-8) approved the proposal.</li> <li>• Expected Date of Completion – 31.03.2024</li> <li>• Project Manager – Mr. Raj J.R. Executive Engineer, LSGD</li> </ul>	The required additional amount of Rs.10.80 Cr. is proposed to be met from the <b>Nagara Sanchayam Project</b> .

**SLTC Recommendation:** The SLTC decided to recommend the revision of Administrative Sanction of the SEW Work from Rs.53.40 Cr. to Rs.64.20 Cr., to the SHPSC subject to the conditions that the additional fund of Rs.10.80 Cr. will be met by the ULB from the “Nagara Sanchayam Project (Urban Agglomeration Project)”.

**Decision to be Taken:** The SHPSC may take a take a decision based on the recommendation of the SLTC.

**Agenda Item No.5.3: Guruvayur Municipality – Urban Transport Sector – ULB Work – Revision of AS for Additional Works – Construction of Footpaths in 4 Locations in Temple Circle Areas:**

Details of Work	Reason	Source of Fund
<b>Work:</b> Construction of footpaths in 4 locations in Temple Circle Areas (SAAP 2015-16)	<ul style="list-style-type: none"> <li>• The Guruvayur Municipality had placed the proposal for revising the AS of the work from Rs.8.57 Cr. to Rs.11.57 Cr., for doing additional works, in the 22<sup>nd</sup> SLTC and</li> </ul>	The additional amount required can be met from the available savings, if any,



<p><b>Original AS Amount: Rs.8.17 Cr.,</b> vide G.O No. 3166/ 2017/ LSGD dated 27.09.2017</p> <p><b>Revised AS Amount: Rs.8.57 Cr.,</b> vide G.O No. 2794/ 2019/ LSGD dated 07.12.2019</p> <p><b>TS Amount: Rs.7.7963 Cr.,</b> TS No.: 04/ AMRUT/ VTG/ 17-18 dated 25.11.2017</p> <p><b>Revised AS Amount Requested: Rs.11.57 Cr.</b></p> <p><b>Additional Fund Requirement: Rs.3.00 Cr.</b></p>	<p>the Committee had directed as follows:  <b><i>“The Committee directed the ULB to submit the Detailed Project Report (DPR) of the additional works proposed to the SMMU, hence deferred.”</i></b></p> <ul style="list-style-type: none"> <li>• Vide Letter No. E.5-20074/ 18 (I) dated 07.05.2022 (Annexure-9) the Secretary, Guruvayur Municipality forwarded the DPR prepared for the additional works amounting to Rs.3 Cr. and requested to place the proposal for revising the AS of the work from Rs.8.57 Cr. to Rs.11.57 Cr. in the SLTC for approval.</li> <li>• The Supplementary Council held on 27.01.2022, vide Resolution No.9 (Annexure-10), approved the DPR and approved the use of Rs.3 Cr. savings anticipated in the Urban Transport Sector for executing the works mentioned in the DPR.</li> <li>• Abstract of the DPR for additional works proposed is as follows: <ul style="list-style-type: none"> <li>○ Conversion of tarred portion of Inner Ring Road into pedestrian walkway – Rs.1.75 Cr.</li> <li>○ Construction of footpath in Panama – Mannamkulam Road – Rs.1.25 Cr.</li> <li>○ <b>Total Amount Required – Rs.3 Cr.</b></li> </ul> </li> <li>• Expected Date of Completion – 31.01.2023</li> <li>• Project Manager – Resmi P, Assistant Engineer, LSGD</li> </ul>	<p>in the Urban Transport Sector and balance to be borne by the ULB. In case savings are not available, the entire additional amount has to be borne by the ULB.</p>
--	---	--

**SLTC Recommendation:** The SLTC decided to recommend the revision of Administrative Sanction of the UT Work from Rs.8.57 Cr. to Rs.11.57 Cr. to the SHPSC subject to the condition that:

- 1) The additional fund of Rs.3.00 Cr. shall be met from the available savings, if any, in the Urban Transport Sector and balance shall be borne by the ULB. In case savings are not available, the entire additional amount shall be borne by the ULB.
- 2) The approval of the Municipal Council shall be obtained.

**Decision to be Taken:** The SHPSC may take a take a decision based on the recommendation of the SLTC.

**Agenda Item No.5.4: Kollam Corporation – Transferring of Savings of Completed Works to the project, “Construction of Balance Sewerage Network and Pumping Stations”**

As per the decision of the 27<sup>th</sup> SHPSC, vide G.O. (Rt) No. 1298/ 2021/ LSGD dated 09/07/2021, AS was issued for the project “Construction of Balance Sewerage Network and Pumping Stations” for an amount of Rs.93.612 Cr. subject to the condition that an amount of Rs.40.072 Cr. has to be borne by the Corporation.

A savings of Rs.6.539 Cr. is obtained now from the 32 completed projects executed directly by the ULB. This savings may be allowed to be transferred for the project “Construction of Balance Sewerage Network and Pumping Stations in Kollam Corporation”. Council vide resolution No.41 dated 24.05.2022 (Annexure-11), decided to request SHPSC for approval of the same. The Corporation’s liability of Rs.40.072 Cr. will be reduced to Rs.33.533 Cr.

1. AS savings obtained from the projects implemented directly by the ULB - Rs.6.539 Cr.
2. Corporation's liability for the revised AS of the Project - Rs.33.533 Cr. (Rs.40.072 Cr. – Rs.6.539 Cr.)

**SLTC Recommendation:** The SLTC decided to recommend to the SHPSC, the transfer of savings of Rs.6.539 Cr. from the projects completed by the ULB to the SEW project, "Construction of Balance Sewerage Network and Pumping Stations in Kollam Corporation".

**Decision to be Taken:** The SHPSC may take a take a decision based on the recommendation of the SLTC.

**Agenda Item No.5.5: Kochi Municipal Corporation: Cancellation of Decentralized Sewerage System in Div-15 & Div-17**

Details of Work	Reason
<p><b>Work:</b> Decentralized Sewerage system for Div-15 &amp; Div-17</p> <p>Decentralized Sewerage System Div-15: Rs.13.78 Cr.</p> <p>Decentralized Sewerage System Div-17: Rs.15.28 Cr.</p> <ul style="list-style-type: none"> <li>• <b>SAAP:</b> 2016-17</li> <li>• <b>AS Details:</b> G.O. (Rt) No. 4165/ 2017/ LSGD dated 23/12/2017 for <b>Rs.44.56 Cr.</b></li> <li>• <b>Apportioned Cost:</b> Rs.27.48 Cr.</li> </ul> <p><b>Council Decision:</b> The Council held on 22/10/2021 decided to cancel Div-15 &amp; Div-17 and decided to continue the execution of Div-16 (Annexure-12).</p>	<p><b>A. Decentralized Sewerage System at Div-15:</b> Work tendered 6 times and on 6<sup>th</sup> Tender invited on 08/05/2020 received a single bid which is 36.64% above after negotiation.</p> <p><b>B. Decentralized Sewerage System at Div-17:</b> Work tendered 4 times and on 4<sup>th</sup> Tender invited on 07/02/2020 received a single bid which is 25.92% above after negotiation.</p> <ul style="list-style-type: none"> <li>• Corporation council held on 11/09/2020 approved the same.</li> <li>• 26<sup>th</sup> SHPSC held on 18/01/2021 approved the same</li> <li>• Selection notice issued on 04/05/2021.</li> <li>• <b>The contactors were not willing to execute the agreement without sanction for 40% price escalation as per the market rate.</b></li> <li>• In Div-17, there was a huge public &amp; PTA protest against the project as the project site is near to St Juliana Public school.</li> <li>• In Div-15, only 6 cent land is available out of 15 cent requirement.</li> <li>• 40% price escalation demanded would be a huge burden for Kochi Municipal Corporation.</li> </ul> <p>Hence, Council held on 22/10/2021 decided to cancel both project. The 22<sup>nd</sup> SLTC directed the Secretary, Kochi Corporation to place an alternative proposal for liquid waste management for the respective divisions of Kochi Corporation.</p> <p><b>Alternative Proposal:</b></p> <ol style="list-style-type: none"> <li>1. Kerala Water Authority – Sewerage division has prepared a sewerage master plan for Kochi city. The master plan envisages Rs.635 Cr. projects in Kochi. They are planning to establish 40 MLD sewerage treatment plant and its network and a 100 KLD Septage treatment plant at Elamkulam. West Kochi divided as six zones and zonal STPs are proposed.</li> <li>2. A 2 MLD septage treatment plant proposal at Brahmapuram for adjoining local bodies in urban agglomeration tied grand.</li> </ol>

**SLTC Recommendation:** The Committee decided to recommend the cancellation of the sewerage projects proposed in Div-15 & Div-17 to the SHPSC subject to the following conditions:

- a) Approval shall be obtained from the Council for implementing the alternative proposals.
- b) Confirmation shall be obtained from the Council that the alternative proposals will be taken up for implementation this year itself.

**Decision to be Taken:** The SHPSC may take a decision based on the recommendation of the SLTC.

**Agenda Item No.5.6: Kochi Municipal Corporation - UT Sector - Cancellation of “Sarovaram Walkway and Cycle Track”**

Details of Work	Reason
<p><b>Work:</b> Implementation of Sarovaram Walkway and Cycle Track Project</p> <p><b>Details of Work:</b> Construction of bridge model walkway and cycle track through ‘Chilavannurkayal’ connecting Elamkulam metro station to Subhash Chandra Bose road - 560m.</p> <ul style="list-style-type: none"> <li>• SAAP: 2017-18</li> <li>• AS Details: G.O. (Rt) No. 1499/ 2018/ LSGD dated 31.05.2018</li> <li>• AS Amount: Rs.9.309 Cr.</li> <li>• TS issued and DPR prepared by KMRL</li> </ul> <p><b>Council Decision:</b> The Council Resolution No.18 dated 21.02.2022 (Annexure-13).</p>	<p>The proposal was to construct a walkway and cycle track supported on piers 750mm diameter at 9m interval with a width of 4m and length of 540m connecting Elamkulam Metro station at Sahodaran Ayyappan road and Subhash Chandra Bose road. Also the structure is proposed 1.5m above HTL, the free flow of water would not be affected.</p> <ul style="list-style-type: none"> <li>• After award of the work by KMRL, Kochi Corporation requested NCESS (National Center for Earth Science Studies) on 17/08/2018 for preparing the Status Report in order to apply for CRZ clearance, but they could make the site visit only on 13/06/2019</li> <li>• In order to complete the work in time, work was started in Jan 2019 by KMRL in anticipation of approval from KCZMA and temporary bund formation was started.</li> <li>• Owing to the public protest against the temporary bund formation without KCZMA NOC, the District collector issued a stop memo on 11.03.2019 to the contractor.</li> <li>• NCESS submitted a status report on 10.10.2020 stating that <b>the project site is at CRZ IB, so the pillars without affecting tidal flow of water is permissible activity and the project will not upset ecological balance in Chilavannur Canal.</b></li> <li>• KCZMA declined the approval by virtue of observation that the project will affect the tidal flow.</li> <li>• Meantime, Hon: High Court order dated 21/11/2020, directed to demolish the temporary bund, since it was one of the reason for 2019 flood. The bund has been removed since then.</li> <li>• Corporation has now decided to <b>cancel the work</b> and rearrange the work through west sideways of the Chilavannur Lake under another fund.</li> <li>• As per the tripartite agreement with KMRL, 20 percent of project funds shall be allotted as an advance. Accordingly Rs.1.86 Cr. was paid to KMRL. An amount of Rs.94,53,826/- has been already made by KMRL for the work</li> </ul>

**SLTC Recommendation:** The Committee decided to recommend the cancellation of the work, “Sarovaram Walkway and Cycle Track Project”, under Urban Transport Sector, to the SHPSC subject to the following conditions:

- a) The amount spent for the work shall be borne by the ULB and shall not be met from the AMRUT Central Assistance or the State fund.

b) The Mission Director, AMRUT shall report the persons responsible for executing the work without obtaining KCZMA clearance.

**Decision to be Taken:** The SHPSC may take a take a decision based on the recommendation of the SLTC.

**Agenda Item No.5.7: Kozhikode: Storm water drainage- Rate Revision- Construction of storm water drain at YMRC Road –Millathu Colony**

Details of Work	Reason for Revision	Source of Fund
<p><b>Construction of storm water drain at YMRC Road – Millathu Colony</b></p> <p>1) SAAP 2017-18 2) G.O. (Rt) No. 3530/ 2017/ LSGD dated 02/11/2017 AS Amount -Rs.10.78 Cr. 3) AS revised - G.O. (Rt) No. 867/ 2020/ LSGD dated 12/05/2020 Revised AS Amount - Rs.9.382 Cr. 4) Total expenditure till date - Rs.3.83 Cr.</p> <p><b>Council Decision:</b> 1) C R No 37 Dated 29.01.2022(Annexure-15) 2) 3) 2) C R No. 65 dated 11.03.2022</p>	<p>Council vide Resolution No. 65 dated 11.03.2022, requested the approval of the Government for completing the Storm water drainage work at YMRC Road – Millathu Colony (Annexure-14).</p> <p>The Secretary vide letter No. EG/ 21/ 21700/ 18 dated 19.03.2022 reported as follows: During the execution of the work, 6 items (coconut pile stack, coconut pile driving, bailing out, earth filling, construction of ring bund, fixing of MS grill) were exceeded more than 25% of the tendered quantity and the contractor has demanded higher rate for 2 items (coconut pile stack and coconut pile driving) over his quoted rate. For all the other items which exceed more than 25% of the tendered quantity, the Contractor is willing to continue with the quoted rate <b>(11.84% below to the estimated rate)</b></p> <ul style="list-style-type: none"> <li>• The estimated rate for coconut pile stack is Rs.137.01 and coconut pile driving is Rs.735.66. <b>The quoted rates of the Contractor were Rs.200 for both.</b></li> <li>• And he had completed 40% of the work based on this rate.</li> <li>• He had demanded Rs.250 for coconut pile stack and Rs.600 for coconut pile driving for quantities exceeded 25% of the BOQ quantity.</li> <li>• It was informed that he will not continue the work if the higher rates are not approved.</li> <li>• Work is at halt now.</li> <li>• The contractor was not willing to accept the lower rate suggested by the chief technical examiner.</li> </ul> <p>Coconut Pile stack - Original quantity - 105 m Revised quantity - 27543 m Coconut Pile driving - Original quantity - 105 m Revised quantity - 25553 m</p> <p><b>Suggestions of Chief Technical Examiner</b> During the execution the Chief technical examiner had visited the site and informed that the DSR rate for pile driving was too high and <b>adopt the rate (observed data) of the Harbour Engineering Dept. i.e., Rs.130/m</b> while preparing the estimate.</p> <p><b>Comparison of Rate for Excess Quantity (Quoted &amp; New Rates)</b></p>	<p>The excess amount demanded by the Contractor can be met from the same AS Amount.</p> <p>AS revision is required if SLTC decided to retender with DSR 2018 rate. In that case additional amount can be met from the savings in the SAAP II storm water drainage sector, against the savings. In work completion amount.</p> <p>SAAP II savings – Rs.4.819 Cr.</p>



Items	Amount as per quoted rate for excess quantity (A)	Amount as per new rate for excess quantity (B)
Supplying Coconut Pile	54,77,400.00	68,46,750.00
Driving Coconut Pile	5079400.00	15238200.00
<b>Total</b>	<b>10556800.00</b>	<b>22084950.00</b>
<b>Excess Claim (B-A)</b>	<b>1,1528150.00</b>	

**SLTC Recommendation:** The Committee decided to recommend to the SHPSC to give permission to the ULB to short close the work “Construction of Storm Water Drain at YMRC Road - Millathu Colony” and to rearrange the balance work.

**Decision to be Taken:** The SHPSC may take a take a decision based on the recommendation of the SLTC.

**Agenda Item No.5.8: Alappuzha Municipality - Administrative Sanction for New Work - UT Sector - Pedestrian Network at Palakulam in Kottamkulangara Ward:**  
**Cancellation of Urban Transport Sub-project & Reappropriation - UT Sector - Pedestrian Network at Veliyakulam in Kottamkulangara Ward (Main work - Pedestrian Network at 8 Different Locations in Alappuzha Municipality):**

Details of Work	Reason	Source of Fund
<b>Sub-work to be cancelled: Pedestrian network at Veliyakulam in Kottamkulangara Ward</b> <ul style="list-style-type: none"> <li>• SAAP: 2015-16</li> <li>• AS: G.O. (Rt) No. 3652/ 2017/ LSGD, dated 13/11/2017</li> <li>• AS Amount – Rs.8.74 Lakh</li> </ul> <b><u>Amount to be transferred for taking up new work:</u></b> Pedestrian network at Palakulam in Kottamkulangara ward Alappuzha Municipality (2015-16) <ul style="list-style-type: none"> <li>• Estimated Cost – <b>Rs.15.60 Lakh</b></li> <li>• Council vide their resolution No.77., dated 06.10.2021 (Annexure-16)</li> <li>• Council vide their resolution No.2., dated 29.12.2021 (Annexure-17)</li> </ul> DPR Consultant for cancelled work - <b>M/s.KITCO Ltd.</b>	<p>The Secretary Alappuzha Municipality reported as follows:  <b>The work - Pedestrian network at Veliyakulam in Kottamkulangara ward</b> has been cancelled as the side protection works for the pond has been damaged during the 2018 flood and the pedestrian network could be started only after reconstructing the protection wall.            As this would delay the project, Secretary Alappuzha Municipality has requested vide letter dated 09.05.2022 to accord Administrative Sanction for the new work namely Pedestrian Network at Palakulam in Kottamkulangara Ward for Rs.15.60 Lakh utilizing the cancelled amount.</p> <p>Proposed work includes 65 sq.m. pedestrian network and GI tubular fencing around the pond.</p> <p>Council vide their Resolution No.77 dated 06.10.2021 had decided to cancel the Pedestrian network at Veliyakulam in Kottamkulangara Ward and proposed a new work - Pedestrian Network at Palakulam in</p>	<ol style="list-style-type: none"> <li>1. Savings from cancelled work Rs.8.74 Lakh.</li> <li>2. Savings from the completed projects in UT sector Rs.6.86 Lakh from the work viz. Pedestrian networks at 8 different locations in Alappuzha Municipality - Pedestrian networks at Thathampally.</li> </ol> <ul style="list-style-type: none"> <li>• AS G.O. (Rt) No. 3652/ 2017 LSGD dated 13/11/2017</li> <li>• AS Amount - Rs.1 Cr.</li> <li>• Completed Cost - Rs.0.92 Cr.</li> <li>• Savings - Rs.8 Lakh</li> </ul>

Project Manager - Ms. Divya, Assistant Engineer	Kottamkulangara Ward.	
Expected Date of Completion - 6 Months	Council vide Resolution No.2 dated 29.12.2021 approved the estimate for Rs.15.60 Lakh for the new work.	

**SLTC Recommendation:** The Committee decided to recommend the following to the SHPSC:

- a) Cancellation of the sub-work, "Pedestrian Network at Veliyakulam in Kottamkulangara Ward"
- b) Issuance of Administrative Sanction for the new work, "Pedestrian Network at Palakulam in Kottamkulangara Ward", for Rs.15.60 Cr. subject to the condition that the required amount shall be met from the following:
  - i) Savings available due to cancellation of the sub-work, "Pedestrian network at Veliyakulam in Kottamkulangara Ward".
  - ii) Savings available from completed project, "Pedestrian networks at 8 different locations in Alappuzha Municipality" in the UT Sector.
  - iii) Shortcomings if any shall be borne by the ULB.

**Decision to be Taken:** The SHPSC may take a take a decision based on the recommendation of the SLTC.

**Agenda Item No. 5.9: Alappuzha Municipality - Revision of Administrative Sanction - Parks And Green Space Sector - Development of Park in Railway Station Ward at Alappuzha Beach:**

Details of Work	Reason	Source of Fund																												
<b>Development of Park in Railway Station Ward at Alappuzha Beach (SAAP 2017-18)</b>  1) G.O. (Rt) No.1172 / 2019/ LSGD dated 10/06/2019 2) AS Amount - <b>Rs.48 Lakh</b> 3) TS Amount - Rs.48 Lakh 4) Revised project cost required - <b>Rs.69.7 Lakh</b> 5) <b>Excess amount required - Rs.21.7 Lakh</b>  <b>Council Decision:</b> Prior sanction from the Municipal Chairperson dated 20-05-2022 (Annexure-18)	<p>The estimate of Development of Park in Railway Station Ward at Alappuzha Beach in Alappuzha Municipality has been revised incorporating additional facilities for physically challenged children, electrification, plumbing, walkway etc. Hence Secretary Alappuzha Municipality requested vide letter no. dated 09.05.2022 for issuing the Revised Administrative Sanction for the Work for Rs.69.7 Lakh against the original Administrative Sanction of Rs.48 Lakh.</p> <table><tr><th>Items</th><th>As per Original AS</th><th>Revised AS Proposal</th><th>Difference</th></tr><tr><td>1. Walkway</td><td>9.22</td><td>11.6</td><td>2.38</td></tr><tr><td>2. Benches</td><td>4.77</td><td>4.77</td><td></td></tr><tr><td>3. Landscaping</td><td>5.46</td><td>5.46</td><td></td></tr><tr><td>4. Compound wall (fencing)</td><td>16.36</td><td>16.36</td><td></td></tr><tr><td>5. Plumbing and Electrification</td><td>3.66</td><td>10.16</td><td>6.5</td></tr><tr><td>6. Gym equipment</td><td>3.35</td><td>3.35</td><td></td></tr></table>	Items	As per Original AS	Revised AS Proposal	Difference	1. Walkway	9.22	11.6	2.38	2. Benches	4.77	4.77		3. Landscaping	5.46	5.46		4. Compound wall (fencing)	16.36	16.36		5. Plumbing and Electrification	3.66	10.16	6.5	6. Gym equipment	3.35	3.35		<p>Excess amount of Rs.21.7 Lakh may be met from the savings of the cancelled project Development of Vadakkal Beach in Alappuzha Municipality.</p> <ul style="list-style-type: none"><li>• <b>AS Amount – Rs.21.7 Lakh</b></li><li>• <b>Cancellation G.O.: G.O. (RT) No. 231/ 2021/ LSGD dated 28/01/2021</b></li><li>• <b>Cost of the cancelled work: Rs.21.7 Lakh</b></li></ul>
Items	As per Original AS	Revised AS Proposal	Difference																											
1. Walkway	9.22	11.6	2.38																											
2. Benches	4.77	4.77																												
3. Landscaping	5.46	5.46																												
4. Compound wall (fencing)	16.36	16.36																												
5. Plumbing and Electrification	3.66	10.16	6.5																											
6. Gym equipment	3.35	3.35																												

	7. Play equipment		10.5	10.5	
	Provision for GST	5.14	7.47	21.7	
	<b>Total</b>	<b>47.96</b>	<b>69.67</b>		

**SLTC Recommendation:** The Committee decided to recommend to the SHPSC to accord sanction for revising the Administrative Sanction of the work, “Development of Park in Railway Station Ward at Alappuzha Beach” from Rs.48 Lakh to Rs.69.7 Lakh, subject to the following conditions

- The additional amount required shall be met from the savings available due to cancellation of the work, “Development of Vadakkal Beach in Alappuzha Municipality”
- The approval of the Council shall be obtained.
- Shortcomings if any shall be borne by the ULB.

**Decision to be Taken:** The SHPSC may take a decision based on the recommendation of the SLTC.

**Agenda Item No. 5.10:** Alappuzha Municipality – Revision of Administrative Sanction – Urban Transport Sector – FOB at Nehru Trophy Starting Point:

Details of Work	Reason	Source of Fund
<p><b>Work:</b> FOB at Nehru Trophy Starting Point</p> <p><b>SAAP:</b> 2015-2016</p> <p><b>AS:</b> GO (Rt) No: 3652/ 2017/ LSGD dated 13/11/2017 and GO (RT) No. 115/ 2019/ LSGD dated 21.01.2019 for Revised AS <b>AS Amount:</b> Rs.2.41 Cr.</p> <p><b>Revised AS Required:</b> Rs. 3.04 Cr. <b>Excess Amount Required:</b> Rs.63 Lakh</p> <p><b>Council Approval:</b> Resolution No.1 dated 18/06/2022 (Annexure-19)</p> <p><b>DPR Consultant:</b> M/s.KITCO Ltd.</p> <p><b>Project Manager:</b> Ms.Divya, Assistant Engineer</p>	<p>The Secretary, Alappuzha Municipality reported as follows: The work is proposed across Punnamada Canal connecting Nehru Trophy Ward and Karalakom Ward in Alappuzha Municipality. The work was awarded to M/s. SILK (Sfu) and agreement was executed on 03.05.2021. The staircase for the FOB was proposed on private land on the eastern side as the owner had given permission and Councillor also ensured the same. But the owner objected the same when the work was about to start and hence the stair for the FOB was shifted into the canal on both sides and further permission from IWAI was also taken for the new proposal. M/s.SILK has not started the work and in all meetings conducted with them they agreed to start the work soon. But in the meeting conducted in the presence of Hon’ MLA (Alappuzha), M/s.SILK informed that they are withdrawing from the Contract as the work will lead to great loss if they execute the work with the quoted rate. Hence the Municipal Council decided to retender the work</p>	<p>Savings from cancelled works</p> <ul style="list-style-type: none"> <li>FOB across Ramapuram Thode – Rs.15.29 Lakh</li> <li>FOB across Ambalappuzha canal – Rs. 22.34 Lakh</li> <li>FOB between Chungam Bridge and Out Post-I – Rs.21.32 Lakh</li> <li>FOB opposite KSRTC Bus stand – Rs.16.36 Lakh</li> <li>Total savings available is Rs.75.31 Lakh</li> </ul> <p>Cancellation: GO (Rt) No. 2951/ 2019/ LSGD dated 27/12/2019</p> <p>Savings of Rs.63 Lakh from the cancelled projects in UT Sector may be utilized for revising the AS of the work FOB at Nehru Trophy Starting Point.</p>

**Expected Period of Completion:** 6 Months

after revising the estimate as per the current SoR-2018 and hence revised AS may be accorded.

**SLTC Recommendation:** The Committee decided to recommend the revision of Administrative Sanction of the work, “FOB at Nehru Trophy Starting Point” from Rs.2.41 Cr. to Rs.3.04 Cr., to the SHPSC subject to the following conditions:

- a) The additional amount required shall be met from the savings available due to cancellation of the works in the Urban Transport Sector
- b) The cost of DPR revision shall be borne by the ULB.
- c) Shortcomings if any shall be borne by the ULB.

**Decision to be Taken:** The SHPSC may take a decision based on the recommendation of the SLTC.

**Agenda Item No. 5.11:** Kozhikode Corporation - Sewerage Sector - Revision of Administrative Sanction - Sewage Treatment Plant at Medical College with Septage Treatment:

Details of Work	Reason	Source of Fund
<p><b>Work:</b> Sewage Treatment Plant at Medical College with Septage Treatment</p> <p><b>Sector:</b> SEW</p> <p><b>SAAP:</b> 2016-17</p> <p><b>AS Amount:</b> Rs.14.12 Cr., AS No. GO (Rt) No. 3652/ 2017/ LSGD issued on 13/11/2017</p> <p><b>TS Amount:</b> Rs.14.11 Cr., TS No. 44/18-19/ CE/ LSGD issued on 30/07/2018</p> <p><b>Revised AS Amount Required:</b> Rs.14.42 Cr.</p> <p><b>Additional Fund Requirement:</b> Rs.0.30 Cr.</p> <p><b>Corporation Level Technical Committee:</b> 08/10/2021</p> <p><b>Council Approval:</b> 15/12/2021, CR No. 64 (Annexure-20)</p>	<ul style="list-style-type: none"> <li>Vide letter no. EG21/ 61457/ 17A-AMRUT dated 15.06.2022 Kozhikode Corporation Secretary requested to place this proposal for revising AS of this work (Annexure-20).</li> <li>As per the TS of this project, material for the construction of manhole is sewer brick. However, contractor reported the unavailability of sewer brick for the construction of manholes.</li> <li>Vide letter no EG21/ 61457/ 17-AMRUT dated 13.08.2021 Superintending Engineer had intimated this issue to CE, LSGD and vide letter no. DB4/ 9403/ 18/ CE/ LID&amp;EW dated 13.09.2021 the CE directed the SE to take decision by considering the specifications and test results of the alternative building material.</li> <li>Corporation level technical committee reviewed this matter by considering the test results of alternative material from NIT, Calicut. Committee did not recommend the usage of alternative brick because it didn't meet the specifications of sewer brick. Committee suggested usage of RCC manhole by considering the unavailability of sewer brick and the current common practice for manhole construction.</li> <li>Vide letter no EG21/ 61457/ 17-AMRUT dated 28.12.2021 Superintending Engineer had intimated this matter to CE, LSGD and requested for the approval of this change.</li> <li>Project Manager: Udayan K U Executive Engineer, Kozhikode Corporation</li> </ul>	<p>The required additional amount of Rs.0.3046 Cr. can be met from the tender savings of this project.</p> <p>Tender Savings Available: Rs.1.28 Cr.</p>



**SLTC Recommendation:** The Committee decided to recommend to the SHPSC to allow the ULB to execute additional works like construction of RCC manholes and providing sewer connection to new buildings inside the Medical College campus, subject to the following conditions:

- a) The additional amount shall be met from the available tender savings of the main work, “Sewage Treatment Plant at Medical College with Septage Treatment”.
- b) The Administrative Sanction of the main work shall not be exceeded.
- c) Shortcomings if any shall be borne by the ULB.

**Decision to be Taken:** The SHPSC may take a decision based on the recommendation of the SLTC.

**Agenda Item No. 5.12:** Kozhikode Corporation - Administrative Sanction for New SWD Sector Work & Transfer of Available Savings in WS Sector & UT Sector to SEW Sector:

Details of Work	Reason	Source of Fund
<b>Works:</b> <b>1) Construction and Rejuvenation of B.K Canal Tertiary Tributaries - Package A</b> <ul style="list-style-type: none"> <li>Storm water drain at Nadinagar health centre side</li> <li>Side protection works at Anamadu drain near Chakkumkadavu</li> <li>Storm water drainage Chakkumkadavu Jumah Masjid - Ambalathazham</li> <li>Drain at Chullikadu Road</li> <li>Drainage of Koyikkalthazham – Mundakapadam -Thamburan road</li> <li>Drain near Kuttan's Cool Bar near Chakkumkadavu Storm Water Drainage of Moozhikkal –Vellangarathazham - Thachalaththodu</li> <li>Storm Water Drainage – Payyanakkalkavu -Pattarthodi Road - Padanavalappu</li> <li>Canal side protection wall at Kallingal Aavithode</li> </ul> <b>2) Construction and Rejuvenation of B.K Canal Tertiary Tributaries - Package B</b> <b>3) Construction and Rejuvenation of Secondary Drain of Kallayi River</b> <ul style="list-style-type: none"> <li>Storm water drainage Amolithod - Kallayi river</li> <li>Drainage of Karimbadamvayal Chathanathuparambu</li> <li>Storm Water Drainage of Idiyangara - Chemmanangad</li> <li>Storm water Drainage at Kolothuthazham -Azhchavattom</li> <li>Cleaning of Makkal Road - Kaloor Road junction-</li> </ul>	<ul style="list-style-type: none"> <li>Vide Letter No.EG21/ 61457/17A-AMRUT dated 16.06.2022 the secretary has requested to place the proposal in the SLTC for according AS for the new work (Annexure-21).</li> <li>Work involves de-silting, construction of side wall, covering slab to ease the draining of water from various places in the corporation where the inundation cause recurrently.</li> <li>Expected date of completion 31.03.2023</li> <li>Project Manager: Udayan K U Executive Engineer, Kozhikode Corporation</li> </ul>	<p>The required amount of Rs.6.30 Cr. is proposed to be met from the savings in completed SWD Sector projects envisaged in SAAP-I &amp; II</p> <p>AS Amount of SWD projects in SAAP-I: Rs.5.571 Cr.</p> <p>AS Amount of SWD projects in SAAP-II: Rs.17.709 Cr.</p> <p>Savings available from SAAP-I: Rs.1.391 Cr.</p> <p>Savings available from SAAP-II: Rs.4.929 Cr</p> <p>Total savings available: Rs.6.32 Cr.</p>

<p>Kothiramathuruththodu - Puliymvayal</p> <ul style="list-style-type: none"> <li>• Cleaning of Kothiramathuruththodu Kaloore Road</li> </ul> <p>4) Construction and Rejuvenation of Secondary Drain of Feroke River</p> <ul style="list-style-type: none"> <li>• Drainage of Thonichira – Kariyilapadamthodu - Feroke River</li> <li>• Storm Water Drain at Manayath residence</li> </ul> <p>5) Construction and Rejuvenation of Secondary Drain of Punoor River</p> <ul style="list-style-type: none"> <li>• Storm water Drainage Vadikkinal Punchayil road</li> <li>• Storm Water Drainage Puliymvayal – Kannadikkal Health Centre Road</li> <li>• Storm Water Drainage Pottayilthahzam Road</li> </ul> <p>As Amount Required: Rs.6.30Cr. Prior Approval obtained on 16/06/2022 (Annexure-21)</p>		
--	--	--

**SLTC Recommendation:** The Committee took the following decisions:

- (A) The Committee decided to recommend to the SHPSC to accord Administrative Sanction for the new SWD work requested by the Hon' Mayor of Kozhikode Corporation subject to the following conditions:
- a) All details of the work including the estimated cost shall be furnished as agreed in the meeting.
  - b) The approval of the Council shall be obtained for the new SWD work.
  - c) The amount required for the work shall be met from the available savings in SWD Sector and shortcomings if any shall be borne by the ULB.
- (B) The Committee decided to recommend to the SHPSC to accord approval for transferring the savings available in the WS Sector & UT Sector to the work, "Construction of Sewerage System in Zone-A" subject to the condition that the approval of the Council in this regard shall be obtained.

**Decision to be Taken:** The SHPSC may take a take a decision based on the recommendation of the SLTC.

  
Mission Director  
AMRUT